



Cambois Data Centre Campus

Technical Document

Enabling Works Environmental Management and Monitoring Plan



Powered by People



Cambois Data Centre Campus

Enabling Works Environmental Management and Monitoring Plan

Document Ref: 4.21

Revision: 01

November 2024

Prepared By:

Arcadis Consulting Limited
80 Fenchurch Street
London EC3M 4BY
United Kingdom

Prepared For:

QTS
14-15 Conduit Street
London W1S 2XJ
United Kingdom

Planning Document

Enabling Works Environmental Management and Monitoring Plan

Version Control

Revision No.	Date Issued	Description	Author	Checker	Approver
01	November 2024	Planning submission	Fran Bell	Emma Maltby	Katie Prebble

This report dated 22 November 2024 has been prepared for QTS (the “Client”) in accordance with the terms and conditions of appointment dated 01 October 2024 (the “Appointment”) between the Client and Arcadis UK (“Arcadis”) for the purposes specified in the Appointment. For avoidance of doubt, no other person(s) may use or rely upon this report or its contents, and Arcadis accepts no responsibility for any such use or reliance thereon by any other third party.

Contents

Acronyms and Abbreviations	iv
1 Introduction	1
2 Project Overview	2
3 Environmental Management and Implementation	3
4 Site Operations	9
5 Environmental Control Measures	12
6 Monitoring and Review	1
7 Communication	2
APPENDIX A	4
Outline Air Quality Mitigation Measures	4
APPENDIX B	8
Outline Noise and Vibration Mitigation Measures	8
APPENDIX C	9
Outline Water Resources and Flood Risk Mitigation Measures	9
APPENDIX D	10
Outline Ecology Mitigation Measures	10
APPENDIX E	12
Outline Landscape and Visual Amenity Mitigation Measures	12
APPENDIX F	14
Outline Site Waste Management Plan	14

Tables

Table 3-1 Key contacts	3
Table 3-2 Key roles and responsibilities	3
Table 3-3 Suggested programme of environmental training	9

Figures

Figure 2-1 Illustrative Masterplan	2
---	----------

Acronyms and Abbreviations

Acronym / Abbreviation	Definition
BPM	Best Practicable Means
BS	British Standard
CCS	Considerate Constructors Scheme
CCTV	Closed Circuit Television
CD&E	Construction Demolition and Excavation
CEMP	Construction Environmental Management Plan
CEZ	Construction Exclusion Zones
CIRIA	Construction Industry Research and Information Association
COSHH	Control of Substances Hazardous to Health
CTMP	Construction Traffic Management Plan
CPP	Construction Phase Plan
EA	Environment Agency
ECoW	Ecological Clerk of Works
INNS	Invasive Non-Native Species
ISO	International Standards Organisation
KPI	Key Performance Indicators
m	metre
mm	millimetre
MEWP	Mobile Elevating Working Platforms
NCC	Northumberland County Council
NRMM	Non-road mobile machinery
PIR	Passive infra Red

1 Introduction

1.1 Purpose and Scope

- 1.1.1 This Enabling Works Environmental Management and Monitoring Plan establishes minimum standards and procedures for managing and minimising, as far as is reasonably practicable, the environmental impacts of construction of up to 10 data centre buildings, in addition to ancillary structures, substation, emergency generators and other associated works (herein referred to as the Project) at the former Power Station Site located on the coast of Cambois, Northumberland (herein referred to as the Site). The purpose of this Plan is to develop, maintain, implement, monitor, and improve environmental control procedures in accordance with the relevant legal and regulatory requirements, contract specification and the relevant Contractor Business Management System complying with ISO 14001:2015.
- 1.1.2 This Plan has been prepared to ensure that the general health and safety issues relating to the environment as well as environmental effects of the works are minimised and that the Project is undertaken in a responsible manner in line with current industry best practice, and at the same time minimising harm and the disruption to the surrounding environment, including businesses, residents, visitors and members of the public.
- 1.1.3 This Plan is not a replacement of the Principal Contractor's site-specific Construction Phase Plan(s) (CPP) that will be developed prior to works commencing. A detailed Construction Environmental Management Plan (CEMP) will be prepared prior to construction for the enabling works phase of the Proposed Development, in line with this Plan or as agreed with Northumberland County Council (NCC). A copy of the detailed CEMP together with associated documentation, including the Pre-Construction Information will be incorporated into the Principal Contractors CPP and altered and developed as the works progress on site. NCC will be notified of specific amendments in the CPP that relate to the detailed CEMP as they are developed on-site.
- 1.1.4 As a minimum, the Principal Contractor will be required to comply with applicable environmental legislation at the time of construction of the Project together with any additional environmental controls imposed by the planning approval. The references to guidance documents within this Plan are not intended to be exhaustive.

1.2 Structure of this Document

- 1.2.1 This Plan is a live document which is updated as and when required. This Plan will be updated should any further information become available prior to construction commencing on site and comprises the following sections:
- Introduction
 - Project Description
 - Environmental Management and Implementation
 - Site Operations
 - Environmental Control Measures
 - Communication

2 Project Overview

2.1 Project Description

2.1.1 It is proposed to develop a data centre campus that comprises up to 10 data centre buildings, with a gross internal area totalling up to 540,000 sqm, in addition to ancillary structures, substation, emergency generators and other associated works.

2.1.2 **Figure 2-1** shows an indicative Masterplan identifying the proposed layout as well as principles for access and movement, landscape and security. The data centres will be setback from the Site boundary to provide distance from nearby residential properties and buildings, as well as allowing space for vehicle and pedestrian circulation and landscaping. Each data centre building is predictable and repeatable in design.




Figure 2-1 Illustrative Masterplan

3 Environmental Management and Implementation

3.1 Key Contacts

3.1.1 The proposed information to be provided for key contacts is outlined in **Table 3-1**, to be updated for each detailed CEMP.

Table 3-1 Key contacts

Client			
TBC in detailed CEMP	Key Contact TBC	Tel	TBC
		Email	TBC

Client Project Manager			
TBC in detailed CEMP	Key Contact TBC	Tel	TBC
		Email	TBC

Principal Designer			
TBC in detailed CEMP	Key Contact TBC	Tel	TBC
		Email	TBC

Principal Contractor			
TBC in detailed CEMP	Key Contact TBC	Tel	TBC
		Email	TBC

3.2 Roles and Responsibilities

3.2.1 Proposed key roles and responsibilities are outlined in **Table 3-2**.

Table 3-2 Key roles and responsibilities

Roles	Responsibilities
Construction Manager (Principal Contractor)	<p>The Construction Manager has overall responsibility for coordinating and managing all the activities during the construction works. The Construction Manager has overall responsibility for the environmental performance of the project and all staff.</p> <p>Duties associated with this role include:</p> <ul style="list-style-type: none"> • Providing information on contract requirements to the Environmental Manager/Advisor following contract award and prior to start of works on site; • Approving the detailed CEMP and ensure that all controls specified within this Plan are implemented by employees and sub-contractors; • Ensuring environmental and waste requirements are included on requisitions and in subcontracts and orders; • Ensuring that all required consents/licences are in place prior to work commencing on site;

Roles	Responsibilities
	<ul style="list-style-type: none"> • Logging and monitoring incidents and non-compliances. Reporting incidents and non-compliances to the Applicant's Project Manager at the earliest possible opportunity; • Ensuring the Client is informed of all environmental complaints; • Providing an initial point of contact for members of the public/local community who have queries regarding the works; • Ensuring employees and sub-contractors receive induction training (including environmental) and toolbox talks, as appropriate; • Identifying the competencies of all staff and ensuring delivery of training (including environmental training); • Verifying actions resulting from non-compliances and observations raised during audits are completed by the deadlines set; • Undertaking inspections alongside the Construction Environmental Manager/Advisor to ensure that the environmental controls as set out within the detailed CEMP are in place and working effectively; and • Ensuring all records are retained and readily available on Site.
Site Materials and Waste Manager	<p>The Site Materials and Waste Manager is responsible for implementing the Site Waste Management Plan (SWMP) throughout the construction of the project and to ensure that waste is disposed of legally, economically and safely in line with the SWMP and all relevant legislation.</p>
Construction Environmental Manager/Advisor	<p>The Construction Environmental Manager/Advisor is responsible for ensuring the project complies with all environmental legislation, consents, objectives, targets and other environmental commitments identified throughout construction.</p> <p>Duties associated with this role include:</p> <ul style="list-style-type: none"> • Preparing the detailed CEMP and associated documentation, including construction method statements, work instructions and other procedures where they relate to environment; • Ensuring all required consents/licences are in place prior to work commencing on site. • Providing toolbox talks and environmental inductions to all staff involved in the construction phase; • Undertaking daily site inspections to monitor compliance with the environmental licences/consents for the works, ensure that identified and appropriate control measures are effective and ensure compliance with the detailed CEMP; • Providing advice and liaise with construction teams to ensure that environmental risks are identified and appropriate controls developed on site; • Acting as the main point of contact between the regulatory authorities and the project on environmental issues; • Dealing with community queries and correspondence on environmental issues; • Implementing follow-up corrective actions to ensure compliance with UK regulations and legislation; • Reviewing and approving of method statements and any changes to the detailed CEMP in consultation with the Client's Project Manager and the appropriate statutory bodies; • Maintaining and updating the detailed CEMP during the works; • Keeping records of all activities on site, environmental problems identified; transgressions noted and a schedule of all tasks undertaken; and • Responding to environmental incidents.
All Site Staff (including subcontractors)	<p>All Site Staff (including subcontractors) are responsible for receiving general environmental awareness training and working in accordance with method statements and toolbox talks. Only trained personnel are to manage particular tasks such as refuelling plant and equipment, managing stores, water quality monitoring and supervising the segregation and collection of waste.</p>

Roles	Responsibilities
	<p>The responsibilities of all staff on site throughout the construction of the works will include the following:</p> <ul style="list-style-type: none"> • Participating in environmental awareness training; • Adhering to all environmental policies, procedures and rules as set out in the detailed CEMP; • Adhering to legislation, codes of practice, guidance notes relevant to their work. • Determining and implementing good environmental methods of working as set out in the detailed CEMP; • Organising work to be carried out to the required standard with minimum risk to the environment; • Receiving instructions on their responsibilities to ensure correct environmental practice in line with the detailed CEMP; and • Reporting environmental incidents immediately to the Construction Manager (who is responsible for advising the Client's Project Manager and ensuring that corrective actions are completed).

3.3 Environmental Standards and Legislation

3.3.1 The detailed CEMP will include, or reference, the legal and other environmental obligations relevant to the Principal Contractor's activities. These may include:

- Environmental legislation;
- Commitments made to regulatory bodies – Environment Agency (EA);
- Planning conditions made by NCC; and
- Other licences and consents required for the project.

3.4 Considerate Contractors Scheme

3.4.1 The Principal Contractor is required to manage the construction site accordingly and achieve formal certification under the Considerate Constructors Scheme (CCS), operated by the Construction Federation. The Principal Contractor will be required to achieve a minimum score (seven out of ten) for each of the five categories.

3.5 Environmental Auditing

3.5.1 Prior to construction, the Principal Contractor will set out in the detailed CEMP an audit plan for reviewing compliance with requirements of the detailed CEMP, for example auditing in compliance with ISO 14001:2015, regular audits and inspections of waste management. The implementation of the detailed CEMP will be audited at six-monthly intervals (as a minimum) during the construction period. Records of these audits will be documented and maintained throughout the duration of the project.

3.6 Environmental Inspections

- 3.6.1 Work areas will be inspected weekly by members of the site team and monthly during Health & Safety advisor visits, with an inspection list to be agreed and included in the detailed CEMP. Completed inspections will be reviewed by the Construction Manager with follow-up actions addressed and checked during subsequent inspections.

3.7 Environmental Monitoring

- 3.7.1 During the construction works, the required monitoring will include as a minimum:
- Routine environmental inspections;
 - Daily monitoring for noise and vibration;
 - Daily dust monitoring on-site;
 - Supervision for vegetation clearance;
 - Water usage;
 - Environmental incidents;
 - Communication and complaints;
 - Waste and excavated material arisings, reuse on site, disposal, materials recycled content;
 - Project energy consumption;
 - Sub-contractor and supplier location;
 - Construction traffic comprising agreed haul routes and vehicle quantities; and
 - Considerate Constructors Scheme registration and scores.
- 3.7.2 Monitoring results will be recorded in real time and made available if requested, including any required remedial actions. Arrangements will be put in place to investigate and provide reports on any potential or actual significant pollution incidents, including, as appropriate:
- A description of the pollution incident, including its location (and Ordnance Survey (OS) grid reference);
 - The type and quantity of contaminant and the likely receptors;
 - Contributory causes;
 - Adverse effects;
 - Measures implemented to mitigate adverse effects; and
 - Any recommendations to reduce the risk of incidents occurring.

3.8 Environmental Reporting

- 3.8.1 A regular report will be produced recording the monitoring results as detailed in **Section 3.7**. The frequency of reporting will be agreed with NCC. The report will record monitoring results, highlight any exceedances above pre-determined trigger levels, and record any actions that were taken. The report will also record any complaints that were received and how these were dealt with.
- 3.8.2 The Principal Contractor will report their environmental performance internally using a project reporting dashboard or similar summarising the required monitored aspects. In addition, construction project reviews will be scheduled at a frequency to be agreed with the Client.

3.9 Non-Conformance

3.9.1 The implementation of the detailed CEMP will be audited by the Construction Environmental Manager every six months during the construction period. Control procedures will be recorded in a Non-Conformance Report. Corrective actions will be implemented to ensure that future non-conformance does not occur. Two registers will be set up prior to construction as follows:

- Non-Conformance and Corrective Action Register (which forms part of the Quality Procedures and is not exclusively for environmental issues); and
- Environmental Incidents Register.

3.9.2 The Non-Conformance and Corrective Action Register will detail:

- the date the non-conformance was identified;
- a description of the non-conformance;
- the implications of the non-conformance in terms of environmental impacts;
- a description of the elements of the environment affected by the impact (receptors);
- the corrective actions aimed at addressing the non-conformance;
- the persons responsible for implementing corrective actions; and
- the timeframe for implementation of corrective actions.

3.9.3 The Environmental Incidents Register will detail:

- the date that the environmental incident occurred;
- a description of the environmental incident situation;
- the impact of the environmental incidents;
- a description of the elements of the environment which have been subjected to impacts caused by environmental incidents (receptors);
- the actions to be implemented in response to the environmental incident;
- the person responsible for undertaking actions; and
- the timeframe for implementing actions.

3.10 Environmental Risk Management

3.10.1 The environmental aspects of the works will be assessed for significance using an environmental risk register. This forms part of the project risk register and will define specific intentions and objectives to ensure that continuous improvements in environmental performance are achieved. The project risk register includes items related to environmental risk and is regularly updated.

3.11 Licences and Consents

3.11.1 Any licences or consents required during construction will be provided in the detailed CEMP.

3.13 Environmental Targets and Objectives

- 3.13.1 Specific environmental targets and objectives should be developed and agreed between the Client and the Principal Contractor. These should include environmental, social and sustainability targets and key performance indicators (KPIs), such as targets for re-using and recycling waste on site.
- 3.13.2 Environmental targets and objectives may include:
- Zero pollution incidents;
 - Minimise waste sent to landfill;
 - Minimise disruption to residents (and associated complaints);
 - Protect and enhance the historic landscape; and
 - Protect and where possible enhance biodiversity.
- 3.13.3 Each the CEMP will set out the final agreed objectives and will include a programme of actions to achieve the project's environmental targets and objectives. Progress towards these will be monitored, measured and reported to the Client by the Principal Contractor at an agreed frequency.

3.14 Environmental Training Requirements

- 3.14.1 The Principal Contractor is responsible for identifying the training needs of site staff to enable appropriate training to be provided and will engage suitably qualified and experienced professionals for this purpose. The training will include relevant site briefings and toolbox talks to equip site staff with the necessary knowledge of health, safety, community relations and environmental management, and an ability to follow environmental control measures and to advise employees of changing circumstances as work progresses.
- 3.14.2 Suitable induction training and on-going programmes of environmental training will, as a minimum, include:
- Importance and relevance of the detailed CEMP;
 - Roles and responsibilities in relation to compliance with consents and designations, permits and operating procedures;
 - Location of sensitive receptors and areas of high environmental value;
 - Familiarisation with site environmental controls;
 - Spill response and emergency procedures;
 - Hazard and risk management to ensure personnel understand the potential impacts and proposed mitigation measures; and
 - Community complaints management procedure.
- 3.14.3 Toolbox talks are provided for delivery to the workforce including sub-contractors covering specific topics such as working near to water, spill controls, protected species, waste management, topsoil management. Toolbox talks will be delivered when seasonally appropriate (e.g. nesting birds in early Spring). Toolbox talks specific to the project site will be developed and included in the detailed CEMP. A suggested programme is presented in **Table 3-3**.

Table 3-3 Suggested programme of environmental training

Training	Recipient	Frequency	Delivered by
Induction to CEMP	Site staff	Beginning of contract / new starters	Construction Environmental Manager / Advisor
Induction to CEMP (refresher)	Site Staff	Two months after beginning of contract / new starters	Construction Environmental Manager / Advisor
Environmental toolbox talks	Site Staff	Once per month	Construction Environmental Manager / Advisor
Environmental impacts and mitigation	Site Staff	Beginning of contract and then quarterly	Construction Environmental Manager / Advisor
Spill kit training	Site Staff	Beginning of contract and then every six months	Construction Environmental Manager / Advisor
Site waste management training	Site Staff	Beginning of contract and then every six months	Construction Environmental Manager / Advisor

4 Site Operations

4.1 Construction Programme

4.1.1 A construction programme and phasing plan will be included in the detailed CEMP.

4.2 Hours of Work

4.2.1 The proposed core hours of work will be included in the detailed CEMP as agreed with NCC. Construction working hours are currently assumed to be 07:00-19:00 hours. Necessary permits will be obtained for working hours from NCC.

4.2.2 No works will be permitted on Sundays and Bank Holidays unless agreed in writing with NCC. Confirmation of any required 24-hour activities will be included in the detailed CEMP.

4.3 Construction Plant

4.3.1 Precise details of the nature, quantity and delivery of plant and machinery are unknown at this stage but will be defined in the detailed CEMP.

4.4 Site Layout

4.4.1 As far as reasonably practicable and appropriate, the site layout and appearance during construction will be designed using the following principles:

- Screening of the compound where necessary, to supplement where the compound is already screened by existing features;
- Securing of the site compound;

- Any proposed security cameras will be sited and directed so that they do not intrude into occupied residential properties;
- Storage sites, fixed plant and machinery equipment and temporary offices will be located to limit environmental impacts, as far as reasonably practicable, and having due regard to neighbouring accommodation, as far as allowed by the constraints of the site;
- Site lighting will be located and directed so as not to intrude on to sensitive receptors or constitute a road hazard; and
- Site facilities will be powered from mains electrical sources, where practicable.

4.4.2 Prior to development being undertaken the Principal Contractor will allow for:

- The parking of vehicles of site operatives and visitors;
- Loading and unloading of plant and materials;
- Storage of plant and materials used in constructing the development;
- The erection and maintenance of security hoarding including decorative displays and facilities for public viewing, where appropriate;
- Wheel washing facilities where required;
- Measures to control the emission of dust and dirt during construction; and
- A scheme for recycling/disposing of waste resulting from demolition and construction works.

Compound Offices/Welfare

4.4.3 Construction will require the establishment of a construction compound to accept material deliveries, provide storage for materials, tools, plant and equipment, provide office and welfare facilities for workers and a base for vehicle recovery. The compound will be located in such a way to allow easy access and egress from site. The detailed CEMP will include a plan of the proposed construction compound layout.

Site Security and Signage

4.4.4 The Principal Contractor has a statutory duty to prevent unauthorised access to the Site. Site specific assessments of the security and trespass risk will be undertaken, and appropriate control measures implemented and included in the detailed CEMP.

4.4.5 Security operations will be developed and implemented in accordance with the latest British Standards applicable to the Security Industry (i.e. BS 7858:1996 and BS 7499:1998_ ; and full compliance with the Private Security Industry Act 2001. The general security of the site falls into two main categories:

- Maintaining a secure perimeter.
- Preventing unauthorised access.

4.4.6 Measures implemented by the Principal Contractor to prevent unauthorised access to the site may include:

- Use of perimeter fencing/hoarding where necessary for site security and public safety and in compliance with any consents.
- Where reasonably practicable existing walls, fences, hedges and earth banks will be retained.

- Notices will be displayed on all site boundaries to warn of hazards on site such as deep excavations, construction access, etc.
- Use of temporary fences in certain areas, such as for short term occupation of sites.
- Temporary lighting at site perimeters (security standards and illumination).
- Security guards and patrols where necessary.
- Potential CCTV and infrared surveillance, computerised access control systems and alarm systems where required.
- Communication initiatives for local schools/groups to warn of the dangers of unauthorised access to construction sites.
- Consultation with neighbours on site security matters.
- Consultation with local crime prevention officers on security proposals for each site with regular liaison to review security effectiveness and response to incidents.
- Immobilisation of plant out of hours, removing or securing hazardous materials from site, securing fuel storage containers, and preventing unauthorised use of scaffolding to gain access to restricted areas and neighbouring properties.

4.4.7 Robust signage will be placed at strategic locations to ensure pedestrian, and site personnel are made aware of high-risk areas. The signage will highlight the following aspects:

- Live construction areas.
- Directional signage.
- Lifting operations etc.
- PPE working area and safe zones.
- Emergency exits.
- Storage areas.
- Logistics board showing site access and egress routes (updated as construction progresses);
- No crossing zones.

Construction Materials

4.4.8 The construction materials required will likely be those normally associated with a development of this nature and will be listed in the detailed CEMP. Where feasible, materials will be sourced locally.

Storage of Materials

4.4.9 Secure, hard-standing space will be designated alongside loading and unloading areas for the initial storage of plant and materials. Where required, additional localised storage areas will be introduced, in line with the phasing of the development, to reduce the movement of plant and materials around the site.

4.4.10 All hazardous substances (including liquids and solids) will be stored within secure, impermeable, bunded areas, protected from the rain, to remove the risk of migration to groundwater or a nearby watercourse to the satisfaction of the EA. The measures proposed will reduce the risk of contaminants and suspended solids to migrating to surface and groundwater and protect water quality and the ecosystems that the water resources support.

5 Environmental Control Measures

5.1 General Arrangements

5.1.1 Copies of the following documents will be held on site at all times:

- planning approval;
- the applicable detailed CEMP;
- any licences required;
- Construction Traffic Management Plan;
- Communication Plan;
- the pollution spillage response plans and all site emergency procedures; and
- staff training records.

5.1.2 To reduce the likelihood of either an environmental incident or nuisance occurring the following measures will be used, where relevant:

- prohibition of open fires, and a requirement to take preventative measures to reduce the likelihood of fires;
- removal or stopping and sealing of drains and sewers taken out of use;
- no discharge of site runoff to ditches, watercourses, drains, sewers or soakaways without consultation with the appropriate authority;
- maintenance of wheel washing facilities or other containment measures;
- provision of dust suppression facilities where required;
- location of storage, machinery, equipment and temporary buildings to reduce environmental effects and where practicable, outside flood risk areas;
- use of modern well-maintained plant and equipment;
- the use of modern specification noise alarms that meet the particular safety requirements of the site, such as broadband reversing warnings, or proximity sensors to reduce the requirement for traditional reversing alarms;
- controls on lighting/illumination to reduce visual intrusion or any adverse effect on sensitive ecology;
- the location of site accommodation;
- containing and limiting visual intrusion of construction sites, as far as reasonably practicable.
- provision of maps showing sensitive areas and buffer zones where no pollutants are to be stored or use;
- where reasonably practicable, maintenance of public rights of way (including diversions) for pedestrians, cyclists and equestrians that may be affected, including reasonable adjustments to maintain or achieve inclusive access;
- adequate welfare facilities for staff; and
- smoking areas at site offices/compounds or work sites equipped with containers for smoking wastes - these will not be located at the boundary of working areas or adjacent to neighbouring land.

5.1.3 In addition to the general measures for the construction site set out above, the following additional restrictions are placed on specific compound sites:

- use of one-way systems within compound areas to minimise reversing noise.

- inductions/briefing for all personnel to include specific consideration of working in compounds during all to minimise disturbance to adjacent sensitive receptors.
- agreement of fencing provision at each compound with NCC giving consideration to sensitive receptors.

5.1.4 Prior to the commencement of construction full details of all plant to be used, including manufacturers' specifications, will be discussed with the relevant local authorities.

5.2 Emergency Procedures

Dealing with spills

5.2.1 There is a risk of contaminants such as hydrocarbons being introduced to the environment through leakage or spillage from storage, vehicles, plant and machinery (e.g. during refuelling) and the storage and disposal of wastewater. The Principal Contractor will adhere to industry standard best practice measures to minimise this risk, including the following:

- Refuelling of plant and vehicles on site will be undertaken in a designated area away from drains with the use of drip trays under pumps.
- A spillage kit with sand, earth or commercial products that are approved for stored materials will be kept on site close to the storage area; training will be provided to staff on site on how to use and dispose of these correctly.
- In the event of a spillage on-site, the material will be contained (using an absorbent material such as sand or soil or commercially available booms). Sorbents will be used to soak up a spill and stop it spreading on hard surfaces. Using sorbents generates waste and this method will only be used on small spills, or where a spill has been contained to stop further spread. All used sorbents will be disposed of at an accredited site for disposal.
- If it is not possible to stop the spill at source, significant attempts will be made to stop it as close to the source as possible. If possible, the spilling material will be safely moved into another container to limit the size of the spill. Use of a suitable container and pump may be required.
- Fuel, oil and chemicals will be stored in secondary containment and located a minimum of 10m from any water course.
- Any storage of Oil will be compliant with the Control of Pollution (Oil Storage) (England) Regulations 2001. These regulations apply to the storage of any volume of any kind of oil, more prescriptive requirements applying to industrial, commercial and institutional sites storing over 200 litres of oil.

Fire Protection and Control

5.2.2 The Principal Contractor will ensure that appropriate plans and management controls are in place for all construction sites, associated accommodation and health and safety welfare facilities, with the aim of preventing fires.

Unexploded Ordnance

5.2.3 Unexploded Ordnance (UXO) is not anticipated to be present on site however confirmation of this will be provided in the detailed CEMP. Should UXO be present, the Principal Contractor will prepare an emergency response procedure in accordance with Unexploded Ordnance, A guide for

the construction industry CIRIA C681 (CIRIA, 2009). This will be implemented in response to the discovery of UXO. This emergency response procedure will include notifications to the relevant local authorities and emergency services.

Control of Substances Hazardous to Health (COSHH)

- 5.2.4 The Principal Contractor will produce and maintain a Control of Substances Hazardous to Health (COSHH) inventory and method statement setting out the process for preferentially selecting chemical products with lower health and environmental impacts subject to performance needs.

Existing Utilities

- 5.2.5 The Principal Contractor will produce and maintain an Existing Utilities Management Plan ensuring appropriate controls are in place should any emergencies relating to utilities on site arise during construction.

5.3 Earthworks

- 5.3.1 In general, earthworks includes clearing and reconfiguring of the existing site to form ground levels prior to development. Indicative works include removal of stockpiles, pulverised fuel ash, roads, concrete slabs, test piles and importing new material to make the working ground level. An earthworks strategy will be included in the detailed CEMP.

5.4 Construction Traffic

- 5.4.1 A detailed Construction Traffic Management Plan (CTMP) will be implemented by the Principal Contractor prior to the commencement of all phases of works, to minimise the effects of road traffic during the construction phase. This will be developed on the basis of the outline CTMP. The CTMP may incorporate:
- Identification of appropriate safe routes for project traffic to and from the Site.
 - Proposed haul routes on site and access and egress points
 - Utilisation of raw materials from local sources to reduce the vehicular traffic impact.
 - Encouragement of car sharing, walking, cycling or travel via public transport for staff travelling to site. Appropriate vehicle constraint targets will be set out within the CTMP.
 - Provision of full staff welfare facilities provided as part of the compound construction to reduce the requirement to travel off-site on lunch breaks and encourage sustainable travel.
 - Frequent inspections and monitoring to confirm the required measures will be implemented.
 - Designated and adequate onsite parking facilities for site workers who travel by car, or other vehicles, to ensure that vehicles are not parked on the highway.
 - Implementation of cleaning measures, such as wheel washing or wash-down facilities, which will serve to minimise the spread of dust, mud and other materials on to the roads.
 - Regular sweeping of roads will be undertaken, both on and off the Site to reduce the spread of mud.

Public Access During Construction

- 5.4.2 During construction the existing Public Rights of Way (PRoW) will be maintained as far as reasonably practicable. It is acknowledged there may be occasions where public access will be temporarily restricted, and this will be done in consultation with NCC. Details of restrictions will be given, where relevant, in the detailed CEMP. Public access to the Site will be restricted as such to avoid contact with potentially unsafe areas and hazards.

5.5 Air Quality Management

- 5.5.1 Construction activities such as demolition, excavation, ground works, cutting, construction and storage of materials have the potential to result in fugitive dust emissions throughout the construction phase. Vehicle movements both on-site and on the local road network also have the potential to result in the re-suspension of dust from highway surfaces.
- 5.5.2 **Appendix A** contains outline activities to manage dust on site during construction and will be updated for the detailed CEMP.

5.6 Noise and Vibration Management Plan

- 5.6.1 The construction phase of the Project may potentially introduce additional sources of noise and vibration such as construction work and operation of construction traffic, plant and equipment.
- 5.6.2 **Appendix B** contains outline proposals to manage noise and vibration during construction and will be updated for the detailed CEMP.

5.7 Ground Conditions

- 5.7.1 Recent ground investigation at the Site has identified some localised contamination in the form of asbestos fibres in the soils. To ensure that potential risks from contaminated land to sensitive receptors (human health, controlled waters etc.) are minimised, and to assess the potential risk to construction workers, appropriate management plans such as a remediation method statement, and an asbestos management plan will be required, and will be included within the detailed CEMP.

5.8 Water Resources and Flood Risk

- 5.8.1 The construction phase of the project has the potential to impact water quality in watercourses through sediment runoff, surface runoff and accidental spills of oils, chemicals, cement and fuels. **Appendix C** contains mitigation measures to be incorporated into the detailed CEMP to mitigate and/or minimise potential impacts on water resources and flooding risk.

5.10 Ecology and Biodiversity

- 5.10.1 The Principal Contractor will prepare and implement a document that outlines any required ecological management and mitigation. **Appendix D** includes measures to manage the risk of adversely affecting flora and fauna on and within the vicinity of the Site.

5.11 Landscape and Visual Impacts

- 5.11.1 The construction phase of the project will result in direct impacts upon the landscape fabric within the Site Boundary, as well as impacts to wider landscape character and visual amenity of receptors with views of the Site. **Appendix E** contains mitigation measures to manage the risk of adversely affecting sensitive receptors during construction.

5.12 Heritage

- 5.12.1 The detailed CEMP will include appropriate heritage mitigation measures to minimise impacts on any identified local heritage and associated archaeological assets.
- 5.12.2 The Principal Contractor will ensure;
- Personnel involved in the construction works are briefed on where the key heritage receptors within the Site are located. These will be marked on a plan. They are:
 - Ridge and furrow to be preserved and protected
 - Historic Field boundary to be preserved and protected
 - Railway footbridge that carries the PRoW to be preserved and protected
 - Rail overbridge abutment on Brock Lane to be preserved and protected
 - These assets/areas will be protected from accidental damage from plant movement, inappropriate storage of materials, damage during removal of PFA mounds etc.
- 5.12.3 Standard measures for controlling dust (**Appendix A**), noise and vibrations (**Appendix B**), landscape and visual amenity (**Appendix E**) and construction traffic (**Section 5.4**) that might impact the setting of designated and non-designated heritage assets within the Site and within 500m of the Site will be followed.
- 5.12.4 Construction traffic will not be routed through Blyth where several heritage assets are located.

5.13 Site Waste Management

- 5.13.1 All waste generated by the construction works will be stored, handled, and transported in compliance with waste legislation. Waste will be segregated and stored securely in clearly labelled receptacles and hazardous waste will be stored separately to avoid contamination and the site will be kept tidy, waste stored securely and removed regularly to prevent pests.
- 5.13.2 Surplus or waste materials may arise from either material imported to site or from those generated on site. This section outlines the procedures that will be put in place by the Principal Contractor, to be detailed within the site-specific CPP, to:

- Ensure methodologies are adopted that prevent environmental impacts by the mishandling and storage of waste and in compliance with duty of care requirements.
- Manage Construction Demolition and Excavation (CD&E) materials generated at worksites in accordance with the waste hierarchy to prevent, reduce, re-use, recycle, recover, and dispose of materials and within the relevant regulatory controls.
- Ensure a Site Waste Management Plan (SWMP) is developed.

5.13.3 **Appendix F** contains outline mitigation measures to be incorporated into the detailed CEMP to mitigate and/or minimise potential impacts on waste generation.

5.14 Climate

5.14.1 All Construction activities will consider weather forecasts to reduce delays to the construction programme and subsequent waste or reduction in quality of materials. Pouring concrete during hot and very dry weather will be avoided to prevent a reduction in lower compressive strength, plastic shrinkage and cracking.

6 Monitoring and Review

6.1.1 During the works monitoring and reviews will be undertaken by the Principal Contractor. Required monitoring will be detailed in the detailed CEMP and include monitoring such as:

- A general review of site activities and compliance with the detailed CEMP. If conditions have changed or non-compliance is recorded this should be actioned within an agreed period depending upon the degree of variance.
- Noise and vibration.
- Dust.

6.1.2 Monitoring results will be recorded in real time and made available to NCC, including any required remedial actions.

6.1.3 A regular report will be produced by the Principal Contractor recording the monitoring results. The frequency of reporting will be agreed with NCC. The report will record the results, highlight any exceedances above pre-determined trigger levels and record any actions that were taken. The report will also record any complaints that were received and how these were dealt with.

Internal Audit

6.1.4 The Principal Contractor will set out in the detailed CEMP an audit plan for reviewing compliance with requirements of the CEMP, for example regular audits and inspections of waste management.

6.1.5 The implementation of the CEMP will be audited at least six-monthly intervals during the construction period. Records of these audits will be documented and maintained throughout the duration of the project. The results of audits will be communicated to NCC in project review meetings on a regular basis as set out in the CEMP.

Review

6.1.6 The Principal Contractor will periodically review its environmental management system with the objective of improving its overall environmental performance.

6.1.7 Reviews will evaluate the suitability, adequacy and effectiveness of the team's environmental performance and will focus upon:

- The results of internal audits and evaluations of compliance with applicable legal and other requirements;
- Communication from external interested parties including complaints;
- Status of corrective and preventative actions;
- Results of the evaluation of environmental aspects from planned or new developments;
- Changes in applicable statutory legislation, procedures and other requirements; and
- Lessons learned from emergency situations and incidents.

7 Communication

7.1 Community and Stakeholder Liaison

7.1.1 During construction, a programme of effective and sustained communication is to be incorporated into the detailed CEMP. The Principal Contractor will notify NCC, occupiers of nearby or affected properties, businesses and adjacent or affected parish councils a minimum of two weeks in advance of planned construction works that may affect them. Information included in the notifications will include, as appropriate:

- The location of the planned works.
- The activities to be carried out.
- The duration of the planned works and the periods within which works will be undertaken (i.e., whether during normal working hours, during the evening or overnight).
- The anticipated effects of the planned works.
- The measures to be implemented in line with the detailed CEMP to mitigate the impact of the planned works.
- Enquiries and complaints procedure.

7.1.2 Stakeholder communication is completed via the planning process and documents submitted as part of the planning application will be commented on by all stakeholders.

7.2 Internal Communication

7.2.1 This Plan and the detailed CEMP are live documents and should updates be required to the CEMP or any of its associated appendices, it is the responsibility of the Principal Contractor to provide any proposed amendments. In addition, any environmental incidents or issues associated with the environmental monitoring throughout the works will also be communicated.

7.2.2 Regular internal project meetings will be held and include as a minimum:

- Prestart Safety and Environmental Induction Meeting (all sub-contractors).
- Site Safety and Environmental Meeting (all sub-contractors).

7.2.3 The Construction Environmental Manager will arrange regular site environmental meetings with the Site Supervisors and others as required. The purpose will be to:

- Continually assess compliance with environmental requirements.
- Determine liaison requirements with external authorities.
- Assess environmental competencies and training needs.
- Review environmental inspections and performance on site.
- Review the findings from internal and external environmental audits.
- Share best practice and accidents/near misses.

7.3 Complaints

7.3.1 The detailed CEMP will include details on dealing with enquiries and complaints from the public.

During construction, the relevant contact number, email and website addresses for contacting the Principal Contractor will be displayed on signs around the construction site.

- 7.3.2 An enquiry and complaint handling system will be implemented by the Principal Contractor and include measures to:
- Log enquiries and complaints in a register.
 - Deal with enquiries and complaints appropriately, recognising that they may be due to the effect of construction works on the interests of, and impacts on persons and their properties.
 - Pass on the enquiry or complaint to the correct person for review and appropriate action if the person recording it cannot do so.
 - Taking appropriate action and response to enquiries or complaints.
 - Outline the process to review enquiries and complaints regularly to assess the adequacy, efficiency and effectiveness of the enquiries and complaints system and the measures being taken to respond to any enquiries or complaints.
- 7.3.3 The extent of the action taken will depend on the nature of the complaint. All complaints will be investigated to establish the cause of the complaint and whether the works comply with the Project's environmental requirements and other relevant requirements such as legislation, standards and codes of practice.

APPENDIX A

Outline Air Quality Mitigation Measures

Dust Management

Best Practicable Means (BPM) will be used to ensure that dust does not cause nuisance and these controls will be incorporated into the detailed CEMP. Where dust is considered to be a risk during a specific site activity, a Dust Management Plan will be prepared to include mitigation measures and task-specific method statement for the work. The controls listed in the detailed CEMP and method statements will be assessed on site to ensure they are adequately carried out and effective.

The controls will be briefed to the engineers and operatives to ensure they are aware of mitigation measures and controls to be employed, in compliance with relevant legislative requirements and statutory guidance.

Dust may be generated by any construction activity but is particularly an issue during the demolition and excavation phases. Mitigation measures can include:

- Early provision of hard surfaced haul routes and parking areas which are regularly damped down.
- Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.
- Dust suppression water points can be identified on site plans, kept serviceable throughout construction, and made known to the persons responsible for damping down.
- Damping down or covering stockpiles particularly during dry weather.
- Materials should be stored away from the site boundary.
- Avoiding of dry sweeping of large areas.
- Construction plant to be well maintained and operated to minimise emissions to air.
- Operatives to be briefed on good practice regarding dust and air quality control measures.
- Regular inspections of the site and haul routes to be carried out by the main contractor to ensure that BPM are employed across the project. All inspections will be recorded and any subsequent action in a site log book.
- Working areas and haul routes will be swept / cleaned regularly to prevent the build-up of materials and dust.
- Crushers and stockpiles will be located away from sensitive and exposed areas.
- Sheeting of lorries entering or leaving the site.
- Materials will be prefabricated and pre-cut off-site where possible to minimise dust from cutting and grinding activities.
- If necessary, only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems.
- Burning of materials on site shall not be permitted.
- Wheel wash facilities will be used for all vehicles leaving site when site excavation and exposed ground is present. (Water and debris / silt from this operation will be collected and channelled to a suitable settlement system for treatment and disposal) and ensuring there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits
- Neighbourhood liaison.
- Monitoring performance and responding to results.
- Access gates to be located at least 10m from receptors where possible.
- Use enclosed chutes and conveyors and covered skips.

- Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate.
- Ensure equipment is readily available on site to clean any dry spillages and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.
- Avoid scabbling (roughening of concrete surfaces) if possible.
- Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.
- Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery.
- For smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust.
- Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable.
- Use Hessian, mulches or trackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable.
- Only remove the cover in small areas during work and not all at once.

Disturbing dust may be generated by any construction activity but is particularly an issue during piling, excavation, and concrete works. As well as those listed above, mitigation measures may include:

- Screening of works, e.g., buildings that are being demolished will be screened as will static concrete pumps.
- Monitoring levels and adjusting techniques as required.
- Materials not required for use will be removed from site as soon as possible for appropriate recycling and disposal to prevent stockpiles.

Vehicle Operation and Emissions

Vehicle emissions are regulated through the Road Vehicles (Construction and Use) (Amendment) Regulations 2020, the Motor Vehicles (Type Approval) (Great Britain) Regulations 2009 made under the Road Traffic Act 1991, and The Non-Road Mobile Machinery (Emission of Gaseous and Particulate Matter) Regulations 2018.

The Principal Contractor will ensure that all plant and equipment, including any which may be on hire, is well maintained, properly silenced, and used in accordance with the manufacturer's instructions and BS 5228. All non-road mobile machinery (NRMM) is to use ultra-low sulphur tax-exempt diesel (ULSD) where available.

Particulate Matter (PM) emissions standards will be based upon engine emissions standards set in EU Directive 97/68/EC or such equivalent replacement applicable in the United Kingdom. The Principal Contractor will adhere to the relevant guidelines and provide information within their CPP on how they intend to comply with these guidelines.

To minimise emissions further from vehicles the following will be adhered to:

- Deliveries will be co-ordinated and booked in via a "delivery management process" to minimise waiting engines will be switched off when not in use and engines will not be left to idle.
- Plant will be well maintained to ensure it is running efficiently with maintenance records kept as evidence.
- The haulage fleet should include fuel efficient lorries fitted with catalytic converters.
- All diesel plant and machinery on site will run on ULSD.
- Parking on the surrounding roads for staff or operatives involved in the construction development will be actively discouraged.

- Ensure all vehicles switch off engines when stationary – no idling vehicles.
- Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.
- Impose and signpost a maximum-speed-limit of 15mph on surfaced and 10mph on unsurfaced haul roads and work areas (if long haul routes are required, these speeds may be increased with suitable additional control measures provided, subject to the approval of the nominated undertaker and with the agreement of the Local Authority, where appropriate).
- Produce a Construction Logistics Plan to manage the sustainable delivery of goods and materials.
- Implement a Travel Plan as part of the Construction Traffic Management Plan that supports and encourages sustainable travel (public transport, cycling, walking, and car-sharing).

Mud on Roads

If necessary, the wheel wash facility will be set up prior to construction commencing and will be inspected each and every working day to ensure it remains in an operational condition and is being used correctly. Any defects will be recorded, and actions taken to repair immediately.

Deposition of mud or other such materials on the highway is prohibited. Vehicles will be directed to use the wheel wash, when site conditions dictate its use and/or when the site management consider the use of the wheel wash will safeguard the condition of the highway outside the site.

The Principal Contactor will ensure that strict measures are taken to minimise mud on roads, which is one of the main environmental nuisance problems from construction sites (Highways Act 1980 ss.148-151 and the Environmental Protection Act 1990). In addition to measures listed in Dust Management, measures may include, but not necessarily be limited to:

- The provision of wheel washing facilities including, where practicable, mechanical wheel spinners.
- The use of an approved mechanical road sweeper to clean the site of hardstanding and any mud or debris deposited by the site vehicles on roads or footpaths in the vicinity of the site. The road sweeper is to be readily available whenever the need for cleaning arises and will be properly used and maintained.
- Measures should be taken to ensure that mud and detritus is not swept into gullies.
- Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use.
- Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.

Communications

- Develop and implement a stakeholder engagement plan that includes community engagement before work commences on site.
- Display the name and contact details of person(s) accountable for air quality and dust issues on the Site boundary. This may be the environment manager/engineer or the site manager.
- Display the head or regional office contact information.
- Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.
- Make the complaints log available to the Local Authority when asked.
- Record any exceptional incidents that cause dust and/or air emissions, either on- or off-site, and the action taken to resolve the situation in the log book.
- Hold regular liaison meetings with other high risk construction sites where necessary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised. It is important to understand

the interactions of the off-site transport/ deliveries which might be using the same strategic road network.

- Plan site layout so that machinery and dust causing activities are located away from receptors, as far as is possible.
- Erect solid screens or barriers around dusty activities or the site boundary so that are at least as high as any stockpiles on site.
- Fully enclose site or specific operations where there is a high potential for dust production and the Site is active for an extensive period.
- Avoid site runoff of water or mud.
- Keep site fencing, barriers and scaffolding clean using wet methods.
- Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site, cover as described below.
- Cover, seed or fence stockpiles to prevent wind whipping.

Monitoring

- Undertake daily on-site monitoring, where receptors (including roads) are nearby, to monitor dust, record inspection results and make the log available to NCC when asked.
- Carry out regular site inspections to monitor compliance with this Dust Management Plan MP, record inspection results, and make an inspection log available to the local authority when asked.
- Increase the frequency of site inspections by the person accountable for air quality and dust issues on site when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.
- Agree dust deposition, dust flux, or real-time PM₁₀ continuous monitoring locations with the Local Authority. Where possible, commence baseline monitoring at least three months before work commences on site or, if it a large site, before work on a phase commences.

APPENDIX B

Outline Noise and Vibration Mitigation Measures

The Principal Contractor will be required to prepare noise and vibration mitigations for inclusion in the detailed CEMP which may include:

- Commitments for active control of construction noise and vibration including issues such as specific and detailed complaint procedures, community liaison, compliance survey requirements and a risk based mitigation scheme to control noise and vibration on an ongoing basis.
- Mitigation strategies formulated on the basis of BPM.
- Undertaking construction during the proposed working hours detailed in Section 4.2 of this Plan.
- Recommendations and good practice as detailed in BS 5228-1:2009+A1:2014 Code of practice for noise and vibration control on construction and open sites Part 1: Noise and Part 2: Vibration.
- Measures as set out in British Standard BS 5228 Code of practice for noise and vibration control on construction and open sites including:
 - Careful planning of methodology, programming of the works at less sensitive times and selection of plant to minimise adverse effects.
 - Selection of plant that conforms with relevant national or international standards, directives and recommendations on noise and vibration emissions.
 - Location of construction plant as far as reasonably practicable away from adjacent occupied buildings or as close as possible to noise barriers or site hoardings where these are located between the plant and buildings.
 - Selection and location of generators so as to minimise adverse effects on the local community.
 - Fitting static and semi-static plant/equipment with suitable enclosures where practicable.
 - Orientation of any machinery with strong directionality should be orientated so the directionality is pointed away from noise sensitive receptors or effective enclosures are in place.
 - Instruction of personnel on best practicable means to reduce noise and vibration as part of induction training and prior to specific work activities.
 - Shut down of plant and vehicles when not in use, i.e. no idling vehicles.
 - Audible warning systems and alarms designed to minimise noise.
 - Broadband reverse alarms fitted to all vehicles.
 - Notification of local residents in advance of works commencing; and
 - Use of localised mobile screening where reasonably practicable to reduce noise levels from handheld tools such as concrete saws.
- Implementation of appropriate construction traffic routing and timing to minimise noise effects on sensitive receptors. Details of the routing of construction vehicles and visitors to the Site will be agreed with NCC.
- All construction traffic entering and leaving the Site will be closely controlled. Vehicles making deliveries or removing material will travel via designated routes. Measures will be taken to review and reduce where possible the numbers of construction vehicles accessing the Site during peak hours, by adopting measures such as 'just in time' deliveries.

APPENDIX C

Outline Water Resources and Flood Risk Mitigation Measures

The Principal Contractor will document best practice construction methodologies to ensure the quality of the water environment does not deteriorate during construction, such as those described in CIRIA C532 (CIRIA, 2001) and procedures for the management of environmental impacts during construction.

Examples include:

- Avoiding the storage of any potentially polluting materials in close proximity to any waterbodies, including stockpiles of soil, to reduce potential for sedimentation. Where this is not possible works will be undertaken in accordance with approved method statements and in accordance with environmental permitting requirements/restrictions in order to safeguard the water environment.
- Soil stripping managed to ensure the minimum area of exposed soil at any one time.
- Fuels and chemicals will be stored, and refuelling will take place within bunded areas to prevent leakage, and these will be located away from waterbodies. Drainage from these areas will incorporate an isolation facility such that the outlet could be sealed in the event of a spill.
- Provision made for water treatment to remove sediment before discharge to a surface water feature.
- Concrete will be laid only following the suitable preparation of the ground surface and temporary shuttering used to contain potential leaks.
- Designated washing out areas will be set up for concrete lorries with impermeable liners to protect the soil and groundwater below.
- Wastewater generated from the construction compound(s) will be disposed of via appropriate means, for example pumped out and removed from site by tanker.

The detailed CEMP will also detail protocols to be followed during an emergency pollution event, triggered for example by adverse weather conditions or an accidental spillage. Measures to be implemented to prevent pollutants infiltrating into the soils beneath the Site and reaching surface water receptors will be documented. Appropriate equipment (e.g. absorption mats) will also be made easily accessible on site to deal with accidental spillages and details of communication channels with the EA in the event of an accidental pollution incident will be included. Should any pollution incidents occur, the EA incident hotline (0300 065 3000) will be called immediately in tandem with dealing with any spillages.

To promote the sustainable use of water resources during construction, measures will be implemented to promote general water use efficiency and particularly to reduce the use of potable water. Examples include rainwater harvesting to provide water supply for the construction welfare facilities and for use in dust suppression and the collection of greywater for use in wheel washing facilities and leakage prevention.

APPENDIX D

Outline Ecology Mitigation Measures

Measures must be taken to prevent the spread of Invasive Non Native Species (INNS). Appropriate exclusion zones will be demarcated and enforced around any areas of INNS to avoid spread or propagation. If/where necessary, eradication methods and appropriate biosecurity measures will be documented in a method statement and implemented during construction to prevent the spread of INNS.

Construction Exclusion Zones (CEZ) will be established prior to construction to define working areas and to protect retained habitats within and adjacent to the Site boundary throughout development. British Standard 5837:2012 guidelines will be followed when working close to trees and shrubs and appropriate root protection zones will be demarcated and protected with suitable barriers or other measures as appropriate, as detailed within the proposed Tree Retention Plan during construction;

Vegetation clearance will be timed to avoid the most sensitive time periods for identified protected and notable species. Due to the complex interfacing of these species, the likely best time for the bulk of vegetation clearance is either side of hibernation periods (March/April and September/October) and these activities would commence under the watching brief of an Ecological Clerk of Works (ECoW).

Pre-works checks should be made to confirm the absence of protected species such as bats and badgers:

- Since bats are known to move around various roosts throughout the year, they could potentially be present within a PRF where they were not found previously. As such, any tree with an identified PRF-M should be inspected immediately prior to felling under the supervision of a licenced bat ecologist. These inspections should be completed via aerial PRF inspection survey (tree climbing or the use of mobile elevating working platforms (MEWPs)) or, if the tree is unsafe to survey, a dawn re-entry survey the morning before felling.
- If a bat roost is identified during these pre-fell inspections, further surveys may be required to classify the type of roost and species present and a licence from Natural England will be required for the works to commence in the immediate vicinity.
- Pre-works survey for the presence of badger setts, no more than 48 hours in advance of the works.
 - If a sett is found within any area to be impacted by the Proposed Development, further surveys may be required to classify the sett and its level of activity, and a licence from Natural England may need to be sought prior to the works commencing within the area of impact.

An ECoW will supervise the soft-felling of trees with PRF-I features.

The drain-down of existing ponds to be lost will be supervised by an ECoW. A filter will be used during drainage to ensure amphibians are captured and any individuals can be moved into the retained areas of vegetation.

Vegetation removal and Site clearance should be sensitive and phased to displace any potential animals and make habitats less suitable for them. Best practice is to undertake this work in phases:

- First cut any trees, scrub and other tall vegetation to a height of c.150mm to 250mm with all arisings removed.
- Following a minimum 24hrs later the remaining vegetation should be cut to ground. This second phase should be undertaken in a directional manner, moving towards suitable areas of retained habitat, with arisings removed from the Site.
- The directional manner of clearance has been designed to displace animals into retained habitats that will subsequently be connected to the new habitats created as part of the proposed development.

- Soil/substrate stripping should proceed a minimum of 24 hours after the second phase of vegetation clearance, again working towards retained habitat areas.
- Once the soil/substrate strip has been undertaken the areas should be maintained as bare earth to minimise the likelihood of recolonisation during the construction period.
- Handling of any animals present within these habitats is thus anticipated to be minimal; however, should the capture of less mobile and nocturnal species may be necessary.
- Method statements in the event protected species are encountered.

Method statements on potential ecological watching briefs.

Information on how additional survey requirements would be accommodated in the programme.

Briefing all personnel involved in the construction works on the ecological mitigation strategy and relevant wildlife legislation.

Reducing the risk of pollution incidents by adhering to current EA guidelines, for example, exclusion zones around watercourses, silt fencing, cut-off ditches and silt mats, will be proactively installed to prevent sediment run-off and silt dispersal into watercourses/ponds from construction areas, exposed ground, material stockpiles and newly reinstated ground.

Plant and machinery will be stored on top of drip trays and/or plant nappies when not in use. Chemicals and fuels will be stored in secure containers located away from retained habitats. Spill kits will be available.

Appropriate storage of fuel, oil and other chemicals in appropriate impervious containers. Leaking and empty containers will be removed from the Site immediately.

Clear definition for the piling of soil or storage of materials associated with the development.

Any trenches/pits created during the construction process will either be covered over at night or will include a means of escape to prevent animals becoming trapped in them.

Any new or temporary lighting scheme implemented on the Site will follow Bat Conservation Trust advice on wildlife sensitive lighting and will avoid directly illuminating any areas of retained vegetation immediately adjacent to the Site.

The Principal Contractor is required to ensure that all existing features of ecological value surrounding the Site boundary are adequately protected from damage during clearance, site preparation and construction activities.

The Principal Contractor will nominate an internal 'Biodiversity Champion' to influence site activities and ensure that detrimental impacts on biodiversity surrounding the site are minimised in line with the recommendations of a suitably qualified ecologist.

The Principal Contractor must train the site workforce on how to protect ecological receptors identified within and adjacent to the site during the project. Specific training must be carried out for the entire site workforce to ensure they are aware of how to avoid damaging ecology during operations on site. Training should be based on the findings and recommendations for protection of ecological features highlighted within a report prepared by a suitably qualified ecologist.

The Principal Contractor will record actions taken to protect biodiversity and monitor their effectiveness throughout key stages of the construction process. The requirement commits the Principal Contractor to make such records available where publicly requested. Any ecological mitigation suggested as a result of further ecological surveys will be included in the detailed CEMP.

APPENDIX E

Outline Landscape and Visual Amenity Mitigation Measures

The detailed CEMP will document best practice construction methodologies and describe procedures for the management of environmental impacts during construction including a 'landscape and ecology management plan', to safeguard the visual amenity of visual receptors identified during the construction phase. The Principal Contractor shall ensure the following measures are implemented to mitigate the impact of the development on the landscape and visual resource.

- Planting and other landscape measures shall be implemented as early as is reasonably practicable, where there is no conflict with construction activities or other requirements of the project;
- A record of how the implementation of the works meets control measures, relevant to protection of the landscape and key landscape features, shall be maintained and regularly reviewed;
- When positioning site access and egress points and any haul routes through the Site, potential impacts upon retained trees or other mature vegetation shall be considered, to minimise impacts;
- Excavated material (especially topsoil) shall be handled in an appropriate manner to ensure its viability for reuse. The quality of excavated material (topsoil/subsoil) shall be tested by a suitability qualified specialist for its suitability to be used for either structural embankments, landscaping (particularly in relation to suitability for open mosaic habitat creation), or agreed third party use;
- Appropriate best practice in handling all site-won material shall be implemented;
- The sourcing, testing, stripping, handling, storage and spreading of site-won and imported topsoil shall comply with *BS 6031: Code of practice for earthworks*;
- Imported topsoil shall comply with the *BS 3882: Specification for topsoil and requirements for use*;
- Maximise the retention and protection of existing trees and vegetation, whether statutorily protected or not, within or in the vicinity of the site, in accordance with *BS 5837: 'Trees in relation to design, demolition and construction*;
- Well-maintained fencing and hoardings shall be used to provide noise attenuation, visual screening, and site security where required. This shall include the use of different types of fencing and hoarding to minimise visual intrusion, as appropriate;
- Hoardings facing away from the site, should be painted and keep free of posters and graffiti;
- Construction compounds should be located away from sensitive receptors as far as is reasonably practicable;
- The Site and its environs shall be maintained in a clean and tidy state, using wheel washes, road sweepers and other appropriate methods.

Construction phase lighting should be designed and placed such that it minimises unnecessary light spill, utilising Passive infra Red (PIR) controlled switches where possible to ensure that areas of the Site are only lit when they are in use. To ensure that adverse impacts of lighting associated with the construction of the project are minimised, the following mitigation may be included in the detailed CEMP:

- Use of only appropriately designed luminaires for the task at hand.
- Minimisation light break-out above the horizontal (using 'low cut-off' and 'full cut-off' lighting systems).
- Use of louvres and shields to prevent undesirable light break-out.
- Use of visual screening, such as on-site spoil, hoardings, between more sensitive visual receptors and construction light sources.
- Reducing lighting levels outside working hours to suitable levels for safety and security. Lighting will be reduced when not required for safety purposes. Security lighting will be kept at the minimum level needed for visual and security protection.

- Use of automated devices to switch lights on and off according to activity / ambient light levels. If appropriate, to reduce the need for fixed visible lighting outside working hours, the use of infrared floodlighting and CCTV systems will be considered for security.
- Construction lighting will be directed so it does not intrude outside of the immediate working area. All lighting related to the works will be designed and fitted to minimise light intrusion onto any sensitive habitat such as hedgerows, mature trees and woodland.
- Sufficient lighting units used to avoid the need for tall, wide beam lighting units to illuminate large areas.

APPENDIX F

Outline Site Waste Management Plan

Waste management contractors removing waste from the Site will have a valid Waste Carriers Licence and waste management facilities receiving waste will hold a valid environmental permit or authorised exemption. All waste movements will be accompanied by a Waste Transfer Note or a Consignment Note for hazardous waste, to fulfil duty of care requirements.

In accordance with duty of care requirements, The Environmental Protection Act 1990, Hazardous Waste (England & Wales) Regulations 2005, waste will be disposed of at a facility that is licenced to receive the waste type; only hauliers with a waste carrier registration will be used for transporting waste materials off site; consignment notes will be used and a transfer log will be held on site recording the materials that have been removed.




Figure E1 – The waste hierarchy

Waste Management Controls

The Principal Contractor will:

- Write waste management procedures and communicate the procedures to all operatives during the site induction.
- Appoint a nominated individual who will oversee the implementation of the waste control on site.
- Establish a waste management area at the site to handle waste from demolition and construction activities. This will be designed to facilitate the segregation of key waste streams to maximise the opportunity to re-use, recycle and return wastes generated on site.
- Demarcate a specific area on the site (where possible) and label stockpiles and skips to facilitate the separation of materials. Recycling and waste bins/skips are to be kept clean and will be clearly marked/colour coded in order to avoid contamination of materials.
- Provide appropriate shelter to prevent wastes such as cardboard and paper from deteriorating while being sorted or awaiting collection.
- Ensure that waste is stored and transported in a way that prevents its loss or escape, including the prevention of windblown debris.
- Consider whether waste exemptions or Environmental Permits are required to facilitate the storage and treatment of waste material within the development sites and obtain these in advance of the works where required. Ensure that all works are completed in line with the associated requirements.
- Ensure that the treatment and storage of waste materials do not give rise to nuisance (dust, litter etc.).

- Order construction materials prefabricated (where appropriate) and store all unused construction materials to minimise the potential for damage or wastage.
- Segregate demolition and excavated materials in stockpiles for subsequent reuse on the site, where appropriate. If the soil or secondary aggregate material is contaminated then it will be kept separate from clean material and sent for either treatment, recycling, or recovery, where appropriate, or disposal at appropriately permitted facilities.
- Divert all vegetation waste from landfill, unless identified as an invasive species (e.g., Japanese Knotweed) and no other options are available. The greatest opportunity for the sustainable management of vegetation waste is through recycling into compost.
- Ensure that a registered waste carrier is used whenever waste material is removed from the site and that waste movements are co-ordinated through a Construction Logistics Plan (incorporated within the CPP).
- Identify appropriately permitted waste management and recycling facilities in close proximity to the site and ensure that the waste is sent only to facilities authorised to receive it. Off-site waste management will be in accordance with relevant legislation e.g., Waste (England and Wales) Regulations 2011.
- Reduce climate change and sustainability impacts from waste management where possible by encouraging waste to be managed close to its source (proximity principle), via sustainable forms of transport (where available) and in a way, which results in least environmental and social impact on the local area.
- Identify whether WRAP Quality Protocols, waste exemptions or Environmental Permits are required to enable the reuse of waste material on the source site. Obtain the relevant consents as required and ensure that all works are completed in line with the associated requirements.

The Client and Principal Contractor will take reasonable steps to ensure security measures are in place to prevent the illegal deposition (fly tipping) of waste at the site and liaise with the relevant regulatory authority as appropriate.

As well as complying with its obligations under the Environmental Protection Act 1990 and Hazardous Waste (England and Wales) Regulations 2005 the project team will look to actively reduce waste through recycling and reuse of materials in line with the waste hierarchy.

Documentation

A written framework for checking and managing compliance with waste legislation and the duty of care requirements will be established. A Site Waste Management Plan (SWMP) will be developed for the site and incorporated into the detailed CEMP and will be refined and updated by the Principal Contractor. The Principal Contractor will manage waste in accordance with the SWMP.

Copies of the necessary Environmental Permits and Waste Carriers' Licences will be retained for 2 years, unless pertinent to hazardous waste management in which case they shall be retained for 3 years.

All waste movement records (Transfer Notes for non-hazardous waste and Consignment Notes for hazardous waste), must held on site as required by legislation. Such documentation must be maintained to be readily available for inspection at all times. Quarterly returns will be obtained for hazardous waste movements.

Hazardous Waste

If during site works and excavation activities any soils are classified as hazardous waste appropriate risk assessments and method statements will be implemented by the Principal Contractor. Any asbestos containing materials will be disposed of off-site at a suitably permitted facility and all loads will be damped

Arcadis UK Limited
80 Fenchurch Street
London
EC3M 4BY
United Kingdom
Phone:

www.arcadis.com