

APEX DRILLING SERVICES

DAILY DRILLING LOG
Tel: 01656 749149

E-mail: admin@apex-drilling.com

Client SUTLE STONE Quarry.....

Order No. Simon Klassen

Drill Crew NEIL DAVIES / LEON MYERS

Rig Type KLENNY KR802-2

Contract Name SWANWATER QUARRY

Contract No. 13639

Date MONDAY 29 JANUARY 2024

Sheet of Working Day

Bore Hole	Top Depth	Base Depth	Thickness	Recovery	Strata Description	Standing Time — Reason	INSTALLATION DETAILS
					MOBILISE TO SITE.		Borehole
01	0:00	4:40	4.40		TRACK TO BOREHOLE 01 AND SET RIG UP ON POSITIONS.		
	4:40	6:50	2.10		CLAY		
	6:50	9:00	2.50		LIMESTONE - BROKEN - 140mm		
	9:00	19:50	10.50		CASE BOREHOLE - 158mm		
	19:50	25:00	5.50		LIMESTONE - WEATHERED - 140mm		
	25:00	32:00	7.00		LIMESTONE - GREY - 140mm		
					BOREHOLE DUMP		
					SANDSTONE - 140mm		
					SANDSTONE - BROKEN, LOSS OF FLUSH - 140mm		
					INSTRUCTED TO EXTRACT DRILL STRING FOR WATER TO RISE UP OVERNIGHT.		
					END OF SHIFT - BOREHOLE NOT COMPLETE.		
Site Moves / (No) Bore Moves (No) Return Moves / (No) Security YES / NO							Diameter Ø Well Casing m Well Screen m Gravel m Bentonite m Gas Bung (No) End Cap (No)
Fixed Plant KEMM K-202-2 / HIGH PRESSURE COMPRESSOR / TRACKED DRUMS / WATER BOXES Standing Times (hrs) Breakdown (hrs)							Cover Type RAISED / FLUSH Water Level m Remarks

Blue – Client's Copy	Yellow – QS Copy	White – Site Copy
----------------------	------------------	-------------------

Signed
by Client

Signed
by Apex

Date _____

TEACH Yellow - QS Copy

White – Site Copy



DAILY DRILLING LOG

Tel: 01656 749149

E-mail: admin@apex-drilling.com

Contract Name SUMMITTIN QUARRY

Contract No 13659

Date TUESDAY 30 JANUARY 2024

Sheet 1 of 1 Working Z Day 2

Client SUTTLE SPARE QUARRIES

Order No SIMON CLARKE

Drill Crew NEIL DAVIES / KEVIN MAYERS

Rig Type KLEMM KR802-Z

QUANTITIES				INSTALLATION DETAILS			
Bore Hole	Top Depth	Base Depth	Thickness	Recovery	Strata Description	Standing Time — Reason	Borehole
01	32.00	26.20	8.00		COMPLETE P&E START CHECKS		
		40.00			DIP WATER LEVEL - INSTRUCTED TO PROVIDE BONEWALL		
					SAMPLED - NO RETURNS - 140mm		
					AIR LIFT BONEWALL PRIOR TO INSTALL 2 HOUR		
					EXTRACT DRILL STRING		
					INSTALL WELL LINES AS INSTRUCTED		
					END OF SHIFT - BONEWALL NOT COMPLETE		
Site Moves	(No)	Casing	m	Core Boxes	(No)	Fixed Plant <u>KLEMM KR802-Z / HIGH PRESSURE COMPRESSOR /</u>	Diameter <u>113mm x 103mm</u>
Bore Moves	(No)	Open Hole <u>140mm</u>	m	Core Liner	m	<u>THICKER QUARRY / WATER BORE</u>	Well Casing <u>25.00</u> m
Return Moves	(No)	W. Samples	m	SPT/CPT	(No)	Standing Times (hrs)	Well Screen <u>15.00</u> m
Security	YES / NO	Coring	m	Installation	40 m	Breakdown (hrs)	Gravel <u>25.00</u> m
							Bentonite <u>5.00</u> m
							Gas Bung (No)
							End Cap (No)
							Cover Type <u>RAISED / FLUSH</u>
							Water Level <u>26.20</u> m
							Remarks <u>26.20</u>



Signed by Apex

Signed by Client

Date

Blue - Client's Copy Yellow - QS Copy White - Site Copy

DAILY DRILLING LOG
Tel: 01656 749149

E-mail: admin@apex-drilling.com

Client..... SUTTER STONE QUARRIES

Order No Simon Carbon

Drill Crew NEIL DAVIES / LEON MAYERS

Rig Type KLENN KR80Z-2

Contract Name SUBWATER QUARRY

Contract No. 13639

Date WEDNESDAY 31st January, 2024

Sheet 1 of 1 Working Day 3

Bore Hole		Top Depth	Base Depth	Thickness	Recovery	Strata Description	Standing Time — Reason	INSTALLATION DETAILS	
01						COMPLETE PNE START CHECKS FINISH INSTALLATION OF HEADWORKS BOREHOLE COMPLETE. TRACK TO LOADING POINT ALL PLANT DEMOBILISED. SITE COMPLETE		Borehole	

Blue – Client's Copy Yellow – QS Copy White – Site Copy