

OP-Form 8 –Designer Health & Safety Risk Register - Enabling Works

Project name:QTS Project Wind										Prepared by: Design Team									
										Date prepared: 26/03/2025									
Job No: 1043152										Checked by: KW									
Document Ref: NCL1-ENA1-XXX-XX-RP-G-00-02					Document Revision: V01					Verified by: AL									

Item Ref	Activity	Specific description of abnormal hazard	Persons at risk					Risk Matrix				Design measures implemented for hazard elimination or risk reduction	Critical design assumptions	Information provided for management of hazard	Residual hazard		Commentary on residual hazards.
			C	M	P	U	D	Potential to cause harm	Severity	Risk Level without controls	Risk Level after controls				Y	N	
Civil																	
EW1	Installation of below ground infrastructure, drainage	Existing services may be present on site, refer to drawings. There may be other utilities on site that have not been identified – such as services to the BV cabins.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	L	S	H	L	Sub-scan survey has been undertaken.	Contractor will be familiar with the relevant protocol for safe working around utilities, will liaise with the relevant stakeholders and will be familiar with HSG47.  Contractor to scan for unmarked services before commencing any excavation works.	Refer to GPR survey and information from stats providers for detailed information.	<input checked="" type="checkbox"/>		
EW2	Ground instability during earthworks	Deep excavations required during earthworks may not be stable.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	L	S	H	I	Contractors will provide suitable mitigation measures where deep excavations are required.	Contractor to be aware of ground conditions and install temporary supports to excavations as necessary.  Where infrastructure is close to deep excavations, these shall be considered in temporary works design.	Ground investigation reports to be provided along with general constraints drawings to the contractor.	<input checked="" type="checkbox"/>		Mitigation measures to be managed on site and if unforeseen ground conditions are encountered, the measures may need to be revised.
EW3	Water ingress during earthworks	Shallow groundwater could lead to ingress into excavations and instability.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	L	S	H	I	Groundwater monitoring results to be reviewed. Contractor to implement water management strategy / dewatering strategy (if required)	Contractor to be aware of ground conditions and install temporary supports to excavations as necessary. Dewatering of excavations to be carried out if required.	Ground investigation report and Preliminary Earthworks Strategy.	<input checked="" type="checkbox"/>		

Construction Operatives	C	Maintenance Operatives	M	General Public	P	End Users	U	Demolition Operatives	D
-------------------------	---	------------------------	---	----------------	---	-----------	---	-----------------------	---

Likelihood is the conclusion reached after considering the potential of the harm occurring		
VU	Very Unlikely =	The control measures are unlikely to breakdown, be removed or easily defeated. Maintenance is in place. Training is provided and repeated. Supervision is provided.
U	Unlikely =	The control measures not dependant on individual. Defined supervision and maintenance in place. Training is provided.
L	Likely =	The control measures are not dependant on individual but can breakdown, be easily removed or defeated. Training and supervision is minimal.
VL	Very Likely =	No control measures are provided. Control dependant on good working practices. Training and supervision is very minimal.

Severity is the condition reached after positively considering the extent of harm that would be sustained if the hazard were to be realised:		
N	Negligible =	Less than 3 days absence if ill or injured; superficial damage to the environment or to property.
M	Minor =	3 day or greater absence if ill or injured; damage to the environment causes an impact that will naturally become inert e.g. spillage or small quantities or inert materials such as water.
S	Severe =	Loss of limb or multiple injuries; significant damage to property and an environmental impact that causes harm to the environment.
E	Extreme =	Fatal or multiple fatality; substantial damage to property and a significant environmental impact that causes substantial damage.

Risk Matrix to calculate the Risk Level and the Revised Risk Level:

Likelihood		Severity			
		N Negligible	M Minor	S Severe	E Extreme
VU	Very Unlikely	I	I	L	L
U	Unlikely	I	I	M	M
L	Likely	L	M	H	H
VL	Very Likely	L	M	H	H

Risk Level

H	<b>High Risk:</b> The Hazard must be removed/avoided or level of risk significantly reduced by reliable controls.
M	<b>Medium Risk:</b> The hazard should be avoided or the level of risk reduced by implanting reliable controls.
L	<b>Low Risk:</b> May be controlled by the use of instruction, training and supervision and/or personal protective equipment.
I	<b>Insignificant Risk:</b> Controlled by good working practices.

Item Ref	Activity	Specific description of abnormal hazard	Persons at risk					Risk Matrix				Design measures implemented for hazard elimination or risk reduction	Critical design assumptions	Information provided for management of hazard	Residual hazard		Commentary on residual hazards.
			C	M	P	U	D	Potential to cause harm	Severity	Risk Level without controls	Risk Level after controls				Y	N	
EW4	Presence of ground contamination or hazardous ground gases during ground break works	Potentially contaminated soils (asbestos fibres and hydrocarbon impacted soils) soils have been identified during previous phases of ground investigation that may present a risk to human health.	☒	☒	☒	☒	☐	L	M	M	L	Contractor to implement site specific health and safety measures to mitigate risk during works and to follow the requirements of the Remediation Strategy as a minimum.	Contractor to be aware of ground conditions and undertake all necessary safe working procedures.  Safe working practises are adopted by the Contractor.	Ground Investigation Reports and Remediation Strategy.	✓		Contractor to comply with own Risk Assessment and Method Statements when working near / with contaminated ground.
EW5	Conflict between pedestrians and construction traffic and works	There are two public rights of way (PROW) that pass through the site, one on the south east and one at the south west.	☒	☐	☒	☒	☐	L	M	M	M	Site development has been planned with consideration of the eastern PROW. The western PROW has been permanently diverted to the perimeter of the site.	Contractor will manage safe PROW access for public during construction.	Drawings showing PROW.	✓		Confirm status of western PROW.
EW6	Working near overhead power lines	Construction works will be required under and near to overhead power lines and associated pylons crossing the site.	☒	☒	☐	☒	☐	L	E	H	L	Utility excavations maintained 30m off pylons. Site controls on site for working around the associated infrastructure.	Plant to be earthed and working zones clearly regulated.	Constraints drawings, utility drawings, information from Northern Power Grid.	✓		O/H Power lines will remain live during construction.
EW7	Unexploded Ordnance	Presence of Unexploded Ordnance in the ground	☒	☐	☒	☐	☐	L	E	M	M	Risk classification for site is moderate.  Contractor to review UXO Threat and Risk Assessment documents prior to breaking ground and comply with mitigation measures.	Contractor will comply with the requirements of the UXO specialist that should be appointed prior to breaking ground.	UXO detailed Threat and Risk Assessment for Main Site and Rail Head should be supplied to Contractor. This may need to be revised depending on the findings of the on-going ground investigation.	✓		Mitigation measures to be followed.
EW8	General site clearance	Standing water in channel and ditches and risk of disease such as leptospirosis.	☐	☐	☐	☒	☒	L	E	H	L	Contractor to implement site specific health and safety measures to mitigate risk during works	Contractor to be aware of ground conditions and undertake all necessary safe working procedures.			✓	
EW9	Works Adjacent to Network Rail Infrastructure	Working near to live level crossing rail infrastructure adjacent to site	☒	☒	☒	☐	☐	L	E	H	L	Submit methods statements to Network Rail for approval.	Plant and machinery to be selected to reduce risk of damage to Network Rail assets		✓		Contractors Method Statement to address risk

Construction Operatives	C	Maintenance Operatives	M	General Public	P	End Users	U	Demolition Operatives	D
-------------------------	---	------------------------	---	----------------	---	-----------	---	-----------------------	---

Likelihood is the conclusion reached after considering the potential of the harm occurring		
VU	Very Unlikely =	The control measures are unlikely to breakdown, be removed or easily defeated. Maintenance is in place. Training is provided and repeated. Supervision is provided.
U	Unlikely =	The control measures not dependant on individual. Defined supervision and maintenance in place. Training is provided.
L	Likely =	The control measures are not dependant on individual but can breakdown, be easily removed or defeated. Training and supervision is minimal.
VL	Very Likely =	No control measures are provided. Control dependant on good working practices. Training and supervision is very minimal.

Severity is the condition reached after positively considering the extent of harm that would be sustained if the hazard were to be realised:		
N	Negligible =	Less than 3 days absence if ill or injured; superficial damage to the environment or to property.
M	Minor =	3 day or greater absence if ill or injured; damage to the environment causes an impact that will naturally become inert e.g. spillage or small quantities or inert materials such as water.
S	Severe =	Loss of limb or multiple injuries; significant damage to property and an environmental impact that causes harm to the environment.
E	Extreme =	Fatal or multiple fatality; substantial damage to property and a significant environmental impact that causes substantial damage.

Risk Matrix to calculate the Risk Level and the Revised Risk Level:

Likelihood		Severity			
		N Negligible	M Minor	S Severe	E Extreme
VU	Very Unlikely	I	I	L	L
U	Unlikely	I	I	M	M
L	Likely	L	M	H	H
VL	Very Likely	L	M	H	H

Risk Level

H	<b>High Risk:</b> The Hazard must be removed/avoided or level of risk significantly reduced by reliable controls.
M	<b>Medium Risk:</b> The hazard should be avoided or the level of risk reduced by implanting reliable controls.
L	<b>Low Risk:</b> May be controlled by the use of instruction, training and supervision and/or personal protective equipment.
I	<b>Insignificant Risk:</b> Controlled by good working practices.

Item Ref	Activity	Specific description of abnormal hazard	Persons at risk					Risk Matrix				Design measures implemented for hazard elimination or risk reduction	Critical design assumptions	Information provided for management of hazard	Residual hazard		Commentary on residual hazards.
			C	M	P	U	D	Potential to cause harm	Severity	Risk Level without controls	Risk Level after controls				Y	N	
EW10	Working in the zone of the 66kV existing cables	Excavations within zone and strikes from equipment	☒	☒	☒	☐	☐	L	E	H	L	Sub-scan survey has been undertaken.	Contractor will be familiar with the relevant protocol for safe working around utilities, will liaise with the relevant stakeholders and will be familiar with HSG47.  Contractor to scan for unmarked services before commencing any excavation works.	Refer to GPR survey and information from stats providers for detailed information.	✓		Contractors Method Statement to address risk
EW11	Unfenced area adjacent to Network Rail Land	Access between site and Network Rail Land	☒	☒	☒	☐	☐	L	E	H	L	Impacted area is located outside of the enabling works boundary	No works are to be undertaken in this zone during the enabling works	Site location plans provided to contractor		✓	
EW12	General Excavation Works	Presence of below ground obstructions / potential tunnels that may collapse when working in proximity	☒	☐	☒	☐	☒	L	S	H	M	Known below ground obstructions and presence of potential tunnels are detailed within Cundall's Ground Conditions Summary Report for Contractor review.	Contractor to assess design reports and consider the presence of obstructions / voids / features when producing risk assessments and method statements.	RIBA 3 Enabling Works design package and Arcadis Ground Investigation Report.	✓		
EW13	General Excavation Works	Previously unidentified contaminations	☒	☐	☒	☒	☒	U	M	I	I	Remediation Strategy captures Contractor requirements where previously unidentified contamination is identified.	A discovery strategy is included in Remediation Strategy. Contractor shall comply with the requirements during Earthworks.	RIBA 3 Enabling Works design package.	✓		

Construction Operatives	C	Maintenance Operatives	M	General Public	P	End Users	U	Demolition Operatives	D
-------------------------	---	------------------------	---	----------------	---	-----------	---	-----------------------	---

Likelihood is the conclusion reached after considering the potential of the harm occurring		
VU	Very Unlikely =	The control measures are unlikely to breakdown, be removed or easily defeated. Maintenance is in place. Training is provided and repeated. Supervision is provided.
U	Unlikely =	The control measures not dependant on individual. Defined supervision and maintenance in place. Training is provided.
L	Likely =	The control measures are not dependant on individual but can breakdown, be easily removed or defeated. Training and supervision is minimal.
VL	Very Likely =	No control measures are provided. Control dependant on good working practices. Training and supervision is very minimal.

Severity is the condition reached after positively considering the extent of harm that would be sustained if the hazard were to be realised:		
N	Negligible =	Less than 3 days absence if ill or injured; superficial damage to the environment or to property.
M	Minor =	3 day or greater absence if ill or injured; damage to the environment causes an impact that will naturally become inert e.g. spillage or small quantities or inert materials such as water.
S	Severe =	Loss of limb or multiple injuries; significant damage to property and an environmental impact that causes harm to the environment.
E	Extreme =	Fatal or multiple fatality; substantial damage to property and a significant environmental impact that causes substantial damage.

Risk Matrix to calculate the Risk Level and the Revised Risk Level:

Likelihood		Severity			
		N Negligible	M Minor	S Severe	E Extreme
VU	Very Unlikely	I	I	L	L
U	Unlikely	I	I	M	M
L	Likely	L	M	H	H
VL	Very Likely	L	M	H	H

Risk Level

H	<b>High Risk:</b> The Hazard must be removed/avoided or level of risk significantly reduced by reliable controls.
M	<b>Medium Risk:</b> The hazard should be avoided or the level of risk reduced by implanting reliable controls.
L	<b>Low Risk:</b> May be controlled by the use of instruction, training and supervision and/or personal protective equipment.
I	<b>Insignificant Risk:</b> Controlled by good working practices.

Item Ref	Activity	Specific description of abnormal hazard	Persons at risk					Risk Matrix				Design measures implemented for hazard elimination or risk reduction	Critical design assumptions	Information provided for management of hazard	Residual hazard		Commentary on residual hazards.
			C	M	P	U	D	Potential to cause harm	Severity	Risk Level without controls	Risk Level after controls				Y	N	
EW14	General Excavation Works	Relocation / excavation of invasive species contaminated soils	☒	☐	☒	☒	☒	L	M	M	I	Detail on location minimum working requirements detailed within Cundall Remediation and Earthworks Strategy.  Proposed enabling works at RIBA 3 proposed to avoid majority of the area where invasive species contaminated soils are known to be present.	Ecologist to be consulted to complete appropriate risk mitigation measures on behalf of Contractor.  Contractor to acknowledge presence of contaminated soils and consider within risk assessment and method statements.	RIBA 3 Enabling Works design package.	✓		

Construction Operatives	C	Maintenance Operatives	M	General Public	P	End Users	U	Demolition Operatives	D
-------------------------	---	------------------------	---	----------------	---	-----------	---	-----------------------	---

Likelihood is the conclusion reached after considering the potential of the harm occurring		
VU	Very Unlikely =	The control measures are unlikely to breakdown, be removed or easily defeated. Maintenance is in place. Training is provided and repeated. Supervision is provided.
U	Unlikely =	The control measures not dependant on individual. Defined supervision and maintenance in place. Training is provided.
L	Likely =	The control measures are not dependant on individual but can breakdown, be easily removed or defeated. Training and supervision is minimal.
VL	Very Likely =	No control measures are provided. Control dependant on good working practices. Training and supervision is very minimal.

Severity is the condition reached after positively considering the extent of harm that would be sustained if the hazard were to be realised:		
N	Negligible =	Less than 3 days absence if ill or injured; superficial damage to the environment or to property.
M	Minor =	3 day or greater absence if ill or injured; damage to the environment causes an impact that will naturally become inert e.g. spillage or small quantities or inert materials such as water.
S	Severe =	Loss of limb or multiple injuries; significant damage to property and an environmental impact that causes harm to the environment.
E	Extreme =	Fatal or multiple fatality; substantial damage to property and a significant environmental impact that causes substantial damage.

Risk Matrix to calculate the Risk Level and the Revised Risk Level:

Likelihood		Severity			
		N Negligible	M Minor	S Severe	E Extreme
VU	Very Unlikely	I	I	L	L
U	Unlikely	I	I	M	M
L	Likely	L	M	H	H
VL	Very Likely	L	M	H	H

Risk Level

H	<b>High Risk:</b> The Hazard must be removed/avoided or level of risk significantly reduced by reliable controls.
M	<b>Medium Risk:</b> The hazard should be avoided or the level of risk reduced by implanting reliable controls.
L	<b>Low Risk:</b> May be controlled by the use of instruction, training and supervision and/or personal protective equipment.
I	<b>Insignificant Risk:</b> Controlled by good working practices.