

Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 1 of 19



Site: Wincombe lane, Shaftesbury, SP7 8QD.

Visual Tank Inspection Report

Permeate Tank

Client Contact: Paula Boult

Date of Test: 23rd January 2023

Report Number: 23-004

API 653 Inspector: lan Hooley



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 2 of 19

Contents

Summary	2
Actions & Conclusions	
Introduction	7
Tank Details	9
In Service Visual Inspection	

Appendix A – Photographs Appendix B – Qualifications

Summary

Tank T1 should have been internally cleaned and inspected on a 5 yearly rolling program, however with this has not been carried out. It is now vital to the integrity of the tank that this program is implemented in the soonest possible timeframe.

The tank shell was externally lagged so a visual inspection was not possible, however the lagging is all tight and secure with no signs of water ingress.

A flange belonging to an 80mm roof nozzle has missing bolts that require installing.

The top curb angle directly above the access ladder has an area of corrosion which needs arresting. All surface corrosion should be removed from the area and a paint layer applying.



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 3 of 19

Results Summary

Base					
	Pass	Fail	Not Applicable		
Visual			\boxtimes		
Vacuum Box			\boxtimes		
Hydrostatic Testing			\boxtimes		
Shell Res	ults				
Visual			\boxtimes		
Hydrostatic Testing			\boxtimes		
Roof					
Visual	\boxtimes				
Nozzle	s				
Visual	\boxtimes				
Hydrostatic Testing			\boxtimes		
Foundat	ion				
Settlement	\boxtimes				
Planer Tilt	\boxtimes				
Accesso	ries				
Access Structures	\boxtimes				
Mixers/Agitators	\boxtimes				
Safety Cri	tical				
Venting Capabilities	\boxtimes				
Alarms	\boxtimes				
Pipework					
Tank Piping	\boxtimes				
Fire Deluge			\boxtimes		



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 4 of 19

Actions & Conclusions



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 5 of 19

Mandatory actions

No Mandatory Actions.

Recommendations

Feature	Action	Time Frame	Page Reference	
Roof Nozzles				
Missing bolts	Replace Missing bolts to nozzle.	6 months	13	
Roof vent				
Product to roof	Remove all product which is in contact with mastic or GRP roof,	1 months	13	
Top curb angle	Top curb angle			
Corrosion	Remove surface corrosion and over paint affected area,	3 months	13	
Internal Surfaces				
Internal Inspection	Clean out and inspect internal surfaces.	ASAP	2	

Report Conclusion

Based on the inspection results, the tank is fit for operation.



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 6 of 19

Next Recommended Scheduled Inspections taken from Table B-1 Inspection frequencies: -

- Group 9
- Unknown corrosion rates
- Climate Code B

External Inspection (Visual) Internal Inspection (Detailed)

January 2024 ASAP

Par Chlay

WSG Inspection Tank Assessor

Name: Ian Hooley

Signature:

Client Storage Tank Engineer

Name: Signature:

Date: 30 January 2023



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 7 of 19

Introduction



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 8 of 19

WSG Eagle Eye Ltd conducted an in-service Visual inspection to T1 Permeate Tank.

Scope:

The inspection Methods: -

A Close Visual inspection for surface defects.

Areas Inspected (where accessible): - □

- · Change of surface condition.
- Visual signs of joints leaking.
- · General condition of permanent fixtures eg ladders & platforms.
- · The condition of the mastic fillets.
- Impact damage to shell.
- The condition of GFS coating to the face of the tank sheets
- · Discolouration to the shell.
- · White or coloured spots.
- · Cracks and fissures.

The inspection assumes that the tank has been designed and constructed in accordance with - Specifications for design and construction of Bolted steel sectional tanks.

The inspection report should be referenced alongside the Fabrication Monitoring and Installation reports produced when the tank was first constructed.

The inspection is based around ISO 28765 & BS7543:2003

The purpose of the report is to ensure that the tank is suitable for the intended use, is maintained in an efficient state, efficient working order and in good repair for continued safe use.



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 9 of 19

Tank Details



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 10 of 19

Tank Details

General			
Tank Identification	Permeate Tank T1		
Tank Type	Steel Bolted Tank.		
Design Standard	BS 7543:2003		
Manufacturer	Permastore		
Drawing Number	K31703-102-1110		
Year of Build	2010		
Tank Diameter	5.9m.		
Tank Height	6.1m.		
Tank Volume (m³)	160		
Construction Material Grade	Glass fused to steel		
Design Pressure (mBar)	Unknown		
Design Vacuum (mBar)	Unknown		
Design Gravity	1.05		
Design Wind Speed	45m/s.		
Max Pump-In Rate	Unknown		
Max Pump-out Rate	Unknown		
	Tank Shell		
Maximum Fill Height	5.6m		
Insulation External	Yes		
Lining Internal	Glass lined.		
Number of Nozzles	5		
	Tank Base		
Design Type	Concrete Base		
Number of Sumps/Nozzles	None		
	Tank Roof		
Roof Type	Flat (Grp)		
Number of Nozzles	3		
Tank Appendage & Area Details			
Foundation Type	Type D/E Concrete Raft/Raft Piled.		
Bund Type	Earthen bund wall		
Roof Vent PRV Details	150mm NB free vent		
Roof Access Details	Access ladder		



Report Number: 23-004 Client: BV Dairy Product Identification: T1 Date: 25/01/2023 Revision: 01 Page 11 of 19

In-Service Visual Inspection



Report Number: 23-004 Client: BV Dairy Product Identification: Tank T2 Date: 25/01/2023 Revision: 01 Page 12 of 19

Tank Shell Visual Inspection

	Action Status	
Fit for Continued Use	Maintenance/Repair Required	Major Repair/Action Required

		Action Statu		Action S		us
Feature	Comments	1	2	3		
External Condition	Steel jacketing visually in good condition	√				
Internal Condition	Not Applicable					
External Joints	Not Visible					
External Nozzles	Not Visible					
Internal Nozzles & Pipework Connections	Not Applicable					
Patched areas	Not Visible					
Ripples/Buckles/Deformation	Not Visible					
Voids	Not Visible					
Pipework & Pipework connections	All pipework and connections are tight and secure, with adequate support.	1				
Other	N/A					



Report Number: 23-004 Client: BV Dairy Product Identification: Tank T2 Date: 25/01/2023 Revision: 01 Page 13 of 19

Tank Roof Visual Inspection

Action Status			
Fit for Continued Use	Maintenance/Repair Required	Major Repair/Action Required	

		Acti	on Statu	ıs
Feature	Comments	1	2	3
External Condition	The GRP roof is in good condition with no cracking or delamination noted.	√		
Internal Condition	Not Applicable			
External Joints	No joints. One piece Grp Roof			
Internal Joints	Not Applicable			
External Nozzles & Pipework Connections	Missing bolts noted to 80mm nozzle. (See photo 5)		1	
	Vent pipework is out breathing product on to roof. (See photo 3)			
Internal Nozzles & Pipework Connections	Not Applicable			
Patched areas	Not Applicable			
Ripples/Buckles/Deformation	Not Applicable			
Voids	Not Applicable	√		
Pipework Hazardous to Shell Condition	None. All pipework is secured.	1		
Top curb angle	Area of corrosion noted directly above the access ladder (See photo 4)		4	



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 14 of 19

Foundation Visual Inspection

Action Status				
Fit for Continued Use	Maintenance/Repair Required	Major Repair/Action Required		

				Action Status	us
Feature	Comments	1	2	3	
Foundation Type	Type D/E Concrete Raft/Raft Piled.	√			
Shoulder	N/A.				
Cracking/Spalling of Concrete	None.	√			
Cavities Under Foundation	None.	√			
Drainage issues	No standing water was noted to the bund floor.	√			
Tell Tail Drains	N/A				
Bit-Sand condition/Settlement	N/A				
Visible Settlement	None.				
Foliage/Growth	None.				
Evidence of Leakage	None.				
Anchor Points	The tank is concreted into the floor and has no anchor bolts fitted.				
Other					



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 15 of 19

Tank Accessories Inspection

Action Status			
Fit for Continued Use	Maintenance/Repair Required	Major Repair/Action Required	

		Actio	on Stati	ıs
Feature	Comments	1	2	3
Access Stairs	Not installed			
Access Ladder	Access ladders in good condition.	√		
Access Platform	In good condition	√		
Mixers/Agitators	In serviceable with no signs of leaks, vibration or noise	1		
Fire Deluge	Not installed			



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 16 of 19

Appendix A - Photographs



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 17 of 19

Photo 1	Photo 2
Shell	External jacketing
General View	All lagging is secure with no water ingress
Photo 3	Photo 4
Roof	Top curb angle
Product venting onto roof, may be detrimental to mastic seals & GRP roof outer layer.	Corrosion evident to top curb angle.
Dhoto F	Photo 6
Photo 5 Roof Nozzles	Photo 6 Access Ladder
No bolts fitted to nozzle,	
INO DOILS TILLED TO HOZZIE,	General View



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 18 of 19

Appendix B – Qualifications



Report Number: 23-004 Client: BV Dairy Product Identification: T2 Date: 25/01/2023 Revision: 01 Page 19 of 19





Ian William Hooley

verifies that

HAS MET THE ESTABLISHED AND PUBLISHED REQUIREMENTS FOR API CERTIFICATION AS AN

API 653 ABOVEGROUND STORAGE TANK INSPECTOR

IN ACCORDANCE WITH THE KNOWLEDGE DEFINED IN THE API Standard 653

ERTIFICATION NUMBER 56108

ORIGINAL CERTIFICATION DATE January 31, 2015
CURRENT CERTIFICATION DATE January 31, 2024
EXPIRATION DATE

5

7 B

