

TEAM2100

Canvey Island - Southern Shoreline Revetment Project Newsletter

Issue 19: 19 July 2024

Welcome!



Welcome to the nineteenth edition of the newsletter for the Canvey Island Southern Shoreline Revetment Project.

This edition includes progress made on site, the details of the next community drop-in and the updated project timeline.

On page 3 you will find the latest working times for the project. If you would like copies of future newsletter editions, please email: TEAM2100canveyrevetment@jacobs.com

Community drop-in

The next community drop-in will be held on 26 September 2024, 3pm-6pm.

The session will be held close to the entrance of Kismet Park and will give you the chance to ask the team any questions that you have about the project. You are welcome to arrive at any time between 3pm-6pm.

Progress from site

Over the past month we have:

- Made excellent progress in Chapman Sands phase placing OSA and LSA and now moving into Eastern Esplanade phase.
- Undertook final concrete pour to Fisherman's Corner Ramp.
- Cut down piles / removed piling matt at Chapman Sands ramp.
- Installed the Eastern Esplanade temporary Upper Haul Road and Ramps, including installation of a Bailey Bridge.
- Sown wild-flower grass mix to reinstated landside embankment.
- Continued removal of Satellite Compound 1 at Fisherman's Corner in preparation for handing area back late July.



LSA/OSA placement at Eastern Esplanade




Reinstatement Fisherman's Corner compound

In the coming months, we will:

- The landside revetment between Thorney Bay and Labworth Café will be opened to public towards end of July.
- The new Fisherman's Corner Ramp, with new floodgate, will be completed and opened to the public end of July / early August.
- Continue with the removal of the temporary Upper/Lower Haul Roads and ramps in Chapman Sands phase.
- Continue the placement of OSA/ LSA in Eastern Esplanade phase.

Updated project timeline

TEAM2100



The latest timeline for the phases of the project can be seen on the left.

The timeline includes details of the Western and Eastern tidal pool and the Marine Parade Haul Road. We will continue to keep you updated as the project progresses.

For the latest information on the project, please see the webpage: <https://consult.environment-agency.gov.uk/east-anglia-c-e/canvey-southern-shoreline-project/>

Sustainability focus: Benfleet Yacht Club reuse timber

We have encouraged the use of sustainable solutions since the start of the project.

The Benfleet Yacht Club has received timber from the Chapman Sands jetty which was dismantled in March this year. The club now plans to use the timber for blocks and supports for the boats at the yacht club.


A Benfleet Yacht Club spokesperson said: "Many thanks for organising this, it is much appreciated and will be put to good use."



Concord Beach footpath route

We are carrying out preparatory and repair works to the revetment, and this means we need to make changes to the coastal path and riverside walkways for a period of time.

This map provides the diversion route (in blue) leading to the riverside. It emphasises the importance of following the designated safe crossing points to continue your journey.



Monthly drop-in

We hold a monthly drop-in for any questions about the project that you have. The drop-in takes place at Sue's Café on Furtherwick Road on the first Wednesday of the month. Please feel free to drop-in any time between 11am and 12 noon.

Use of drones during the project

Please note that we use drones across the project. The uses of the drones include capturing visual data for pre-condition surveys and as built surveys and capturing progress on site.

All our drone operators (pilots) are trained, Civil Aviation Authority (CAA) registered, and comply with all requirements for commercial use which vary according to the size and weight of the drone.

Security on site

Damage to site equipment or thefts can cause delays to the completion of the programme. If you see or hear anything suspicious in or around our compounds, please contact the police and the site team emergency Balfour Beatty 24-hr helpline number: 0800 121 4444 or help@balfourbeatty.com. If you wish to do this anonymously, please feel free to contact CrimeStoppers 0800 555 111.

We are committed to providing a professional and fair service to everyone who we work with. In return we ask that members of the public respect the project staff.

Have you signed up for flood warnings?

These warn for the risk of flooding from rivers and sea, giving you time to prepare. You'll be alerted by phone, email or text when flooding is expected. There are three levels of flood warning:



Prepare for flooding



Flooding of homes/businesses is possible



Deep fast flowing water. Risk to life

Sign up online @ www.gov.uk/flood
Or by phoning **Floodline**: 0345 988 1188
Or textphone: 0345 602 6340

Planned working hours

Please find below the planned working hours, locations and the compounds used. This will also involve operations on the landward side of the defence to support movement of materials. **Key: NCH** - Normal Construction Hours (08:00 to 18:00), **NWD** - Non Working Day (Weekends and Bank Holidays), **SC1 - Satellite Compound 1**, Fisherman's Corner, Western Esplanade, SS8 0AY, **Main Compound** - Adjacent 287 Eastern Esplanade, SS8 7PQ.

Day	Date	Extended working hours	Compounds used during extended hours	Work types to be carried out during extended hours	Project phase involved in extended hours
Saturday	20/07/2024	NWD	N/A	N/A	N/A
Sunday	21/07/2024	NWD	N/A	N/A	N/A
Monday	22/07/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Tuesday	23/07/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Wednesday	24/07/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Thursday	25/07/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Friday	26/07/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Saturday	27/07/2024	NWD	N/A	N/A	N/A
Sunday	28/07/2024	NWD	N/A	N/A	N/A
Monday	29/07/2024	Till 22:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Tuesday	30/07/2024	Till 22:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Wednesday	31/07/2024	Till 22:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Thursday	01/08/2024	Till 22:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Friday	02/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Saturday	03/08/2024	NWD	N/A	N/A	N/A
Sunday	04/08/2024	NWD	N/A	N/A	N/A
Monday	05/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Tuesday	06/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Wednesday	07/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Thursday	08/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Friday	09/08/2024	From 06:00	Main Compound	Revetment, Stairs & Ramps	Chapman Sands, Eastern Esplanade
Saturday	10/08/2024	NWD	N/A	N/A	N/A
Sunday	11/08/2024	NWD	N/A	N/A	N/A