TEAM2100

Canvey Island - Southern Shoreline Revetment Project Newsletter

Issue 17: 17 May 2024





Welcome to the seventeenth edition of the newsletter for the Canvey Island Southern Shoreline Revetment Project.

This edition includes progress made on site, the date for our next community drop-in session and updates on both the Concord and Labworth Cafes.

On page 3 you will find the latest working times for the project.

If you would like copies of future newsletter editions, please email: TEAM2100canveyrevetment@ jacobs.com

Hold the date: next drop-in

We will be holding our next community drop-in on 4 July, 3pm-6pm.

The drop-in will give you the chance to ask the team any questions that you have about the project.

You are welcome to arrive at any time from 3pm-6pm. Please watch this space for further details on the venue.

Progress from site

Over the past month we have:

- Begun the placement of steel reinforcement to Fisherman's Corner access ramp and have now undertaken the first concrete pour.
- Commenced placement of Open Stone Asphalt (OSA) / Lean Sand Asphalt (LSA) in the Chapman Sands phase.
- Started piling for the new Chapman Sands ramp.
- Removed elements of temporary upper haul road/ramps near Labworth in preparation for opening up of sections of the landside and riverside revetment to public access.





Fisherman's Corner ramp

Work at The Labworth

In the coming months, we will:

- Complete the piling at Chapman Sands ramp.
- Commence construction of a set of precast concrete beach access steps in the Chapman Sands phase.
- Open up the riverside frontage local to Labworth Café.
- Continue with the construction of the temporary upper haul road and ramps along Eastern Esplanade.
- Demobilise Satellite Compound 2 from the Movie Starr car park.
- Continue the placement of OSA / LSA for Chapman Sands phase.

Memorial benches during the project

Throughout the duration of the project, our team is removing memorial benches along the seafront to protect them while we work in the area. We have currently moved benches from Chapman Sands/Eastern Esplanade. The benches are being safely stored and will be replaced to their original position. The project team would like to thank everyone for their patience and cooperation. We will continue to keep you across the latest details regarding the benches.

Concord Café: open as usual

We are currently working in the area of the Concord Café on Eastern Esplanade.

Please note that the Concord Café is open as usual while our team works in the area.

For further details on the latest phases, please see the diagram on page 2 of this newsletter.



Jacobs

Balfour Beatty

Issue 17: 17 May 2024

Considerate Constructors' Scheme win

The Canvey project has been awarded a prestigious 'Gold' award from the <u>Considerate Constructors'</u>
<u>Scheme</u> (CCS). Some of the points noted by the CCS assessors were:


- Environmental procedures remain at a very high level
- · Regular health and safety visits take place
- Traffic marshalls keep the service road clear and tidy
- There is engagement with local schools, local residents, and community groups.

Labworth reopening

The Labworth restaurant is set to open again. The restaurant closed in October 2023 due to our works that were taking place in the area. The restaurant will be fully open to customers from the 29th May. Thank you to the owners and customers of the Labworth restaurant for their patience while we carried out our essential works in the area.

Please beware of the soft mud on the foreshore in this area which can be unstable. Please avoid where possible walking on the exposed mud at low tide which can be particularly soft.

Latest phases diagram



The latest project timings for the project can be seen in the image on the left.

A few key points to note are:

The Marine Parade Haul Road will be in operation until Autumn 2024 in the Chapman Sands phase.

Under the Thorney Bay phase on the far left of the diagram, Fisherman's Corner is noted as being open from July 2024.

We will keep you updated on all the latest timings as the project progresses.

Monthly drop-in

We hold a monthly drop-in for any questions about the project that you have. The drop-in takes place at Sue's Café on Furtherwick Road on the first Wednesday of the month. Please feel free to drop-in any time between 11am and 12 noon.

Use of drones during the project

Please note that we use drones across the project. The uses of the drones include capturing visual data for pre-condition surveys and as built surveys and capturing progress on site.

All our drone operators (pilots) are trained, Civil Aviation Authority (CAA) registered, and comply with all requirements for commercial use which vary according to the size and weight of the drone.

Security on site

Damage to site equipment or thefts can cause delays to the completion of the programme. If you see or hear anything suspicious in or around our compounds, please contact the police and the site team emergency Balfour Beatty 24-hr helpline number: 0800 121 4444 or help@balfourbeatty.com. If you wish to do this anonymously, please feel free to contact CrimeStoppers 0800 555 111.

We are committed to providing a professional and fair service to everyone who we work with. In return we ask that members of the public respect the project staff.

Have you signed up for flood warnings?

These warn for the risk of flooding from rivers and sea, giving you time to prepare. You'll be alerted by phone, email or text when flooding is expected. There are three levels of flood warning:



Prepare for flooding



Flooding of homes/ businesses is possible



Deep fast flowing water. Risk to life

Sign up online @www.gov.uk/flood
Or by phoning Floodline: 0345 988 1188

Or textphone: 0345 602 6340





Planned working hours

Please find below the planned working hours, locations and the compounds used. This will also involve operations on the landward side of the defence to support movement of materials. **Key: NCH** - Normal Construction Hours (08:00 to 18:00), **NWD** - Non Working Day (Weekends and Bank Holidays), **SC1** - **Satellite Compound 1**, Fisherman's Corner, Western Esplanade, SS8 0AY, **Main Compound** - Adjacent 287 Eastern Esplanade, SS8 7PQ.

Eastern Esplanade, SS8 7PQ.					
Day	Date	Extended Working Hours	Compounds Used during extended hours	Work Types to be carried out during extended hours	Project phase involved in extended hours
Monday	20/05/2024	Till 22:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Tuesday	21/05/2024	Till 22:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Wednesday	22/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Thursday	23/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Friday	24/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Saturday	25/05/2024	NWD	N/A	N/A	N/A
Sunday	26/05/2024	NWD	N/A	N/A	N/A
Monday	27/05/2024	NWD	N/A	N/A	N/A
ivioriday	27/03/2024	NVD	N/A	IN/A	IN/A
Tuesday	28/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Wednesday	29/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Thursday	30/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Friday	31/05/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Saturday	01/06/2024	NWD	N/A	N/A	N/A
Saturday			•		
Sunday	02/06/2024	NWD	N/A	N/A	N/A
Monday	03/06/2024	Till 22:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Tuesday	04/06/2024	Till 22:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Wednesday	05/06/2024	Till 22:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Thursday	06/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Friday	07/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Saturday	08/06/2024	NWD	N/A	N/A	N/A
Sunday	09/06/2024	NWD	N/A	N/A	N/A
Monday	10/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Tuesday	11/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Wednesday	12/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Thursday	13/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Friday	14/06/2024	From 06:00	SC1, Main Compound	Revetment	Thorney Bay, Chapman Sands
Saturday	15/06/2024	NWD	N/A	N/A	N/A
Sunday	16/06/2024	NWD	N/A	N/A	N/A