


around the perimeter to ensure tank integrity can be monitored and any leaks will be directed towards the existing bunded area.

Tank location as per the plan below.



Tank was being used on another site for temporary storage. The tank was disassembled and Bradshaws Installations carried out the assessment and installation of the tank. They assessed it for compliance, site works were completed according to their specifications and installation done by their staff to ensure fit for purpose once installed.

Change 3

Addition of additional CHP to be used when existing CHP shut down for maintenance or breakdown.

