

## Day shift PPM: Steam Generator

Inspection Date:	Engineer:
Start Time:	Finish Time:

Machine	Comments / Actions / Materials Used
Check power connections, controls, pushbuttons etc	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Ensure all safeties are functional and guards are fitted correctly	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Check for any signs of excessive leaking	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Perform all daily checks as per sheet inclusive of TDS record on U drive	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Check salt and chemical levels	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Check operating pressure and record any abnormalities	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>
Check container locks, extraction and lighting functional	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>

FB CONTROL	Comments / Actions
Ensure that all machinery is clear from any FB contamination	<div>Pass</div> <input type="checkbox"/> <div>Fail</div> <input type="checkbox"/>