

## Daily PPM: Site Boilers

Inspection Date:	Engineer:
Start Time:	Finish Time:

Machine	Comments / Actions / Materials Used			
	Unit 27 Boilers		Unit 19 Boilers	
	ENG0004B1		ENG0004B2	
Check power connections, controls, pushbuttons etc	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Ensure all safeties are functional and guards are fitted correctly	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Check for damage to pipework, barrier protection or system in general	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Check for leaks across oil boilers and heat exchangers if fitted	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Listen to operation and not any abnormalities	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Check that inspection sticker is in date if not please report	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Report on general cleanliness of area	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Check close loop pressure – recommended 1.2 BAR	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>
Ensure security of gas slam valve and controls	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>	N/A	

FB CONTROL	Comments / Actions	
Ensure that all machinery is clear from any FB contamination	Pass <input type="checkbox"/>	Fail <input type="checkbox"/>