

Monthly PPM: Bulk Tank 2

Inspection Date:	Engineer:
Start Time:	Finish Time:

Machine	Comments / Actions / Materials Used
Check power connections, controls, pushbuttons etc if fitted	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Ensure all safeties are functional and guards/strainers are fitted correctly if used	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Check pump condition, motor cowl free of dust, any signs of leaks	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Check for any visible leaks on infeed's and outfeeds	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Ensure hatch operates correctly and is free from damage	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Check overall condition and report back	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>
Check cleanliness of area around and beneath tank and report to production if not clean	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>

FB CONTROL	Comments / Actions
Ensure that all machinery is clear from any FB contamination	<div>Pass <input type="checkbox"/></div> <div>Fail <input type="checkbox"/></div>