



Customer: CJ Connally

Site Address: Ribblesden Dye

Works, Holmfirth

Contact: Matt Thompson

Postcode: HD9 2DP

Equipment:

2 x Mitsubishi Electric Wall mounts

1 x Mitsubishi Electric Cassette

1 x Mitsubishi Electric Floor Standing

Engineers Report:

We attended site to carry out a maintenance of 4 x air con units and look at the wall mount that wasn't cooling well. We were told an engineer from another company had attended last week and just illegally topped up the system without finding the leak. This led to the unit not working a few days later. There was no refrigerant left in the system when we arrived so we carried out a pressure test. We discovered that the indoor unit 3/8 flair nut had cracked and was leaking badly. We cut the flair nut out and brazed the pipe back together. We then re pressure tested and vacced the system before recharging with fresh R410a. We recommissioned the system and left it running with 5 degrees cooling coming off the coil. We then cleaned the filters, indoor and outdoor coils of all 4 units and carried out a test of all functions. All units worked very well. No issues to report other than dirty condenser cases. This is all cosmetic only though

Materials Used:

Easy clean fascia spray, CTU condenser cleaner. 2.55kg R410a

Date of visit:

04/06/2021

Arrived:

0800

Left Site:

1130

Engineer Signature:

Signed: Dan Berry