

H003.19 HOT PERMIT TO WORK



Permit No

Date:

This Hot Permit is for any temporary operation, involving open flames or producing heat and/or sparks. This includes, but not limited to: Brazing, Cutting, grinding, Soldering, Thawing pipe, Torch applied Roofing and Welding.

- 1 Before starting hot work, the area must be cleared of all loose combustible material and if work is to take place on one side of a wall or partition, the opposite side must be examined to ensure no combustible material will be ignited by conducted heat.
- 2 Suitable extinguishers of appropriate type must be at hand with a careful watch being maintained for fire breaking out whilst work is in progress.
- 3 Exposed wooden flooring and other items of combustible materials which cannot be removed must be covered with sand or other non-combustible material.
- 4 When welding, cutting, or grinding, the work area must be suitably screened using non-combustible material.
- 5 Gas cylinders must be secured in a vertical position and fitted with a regulator and flashback arrestor.
- 6 Tar boilers, lead heaters and similar equipment should only be taken onto roofs in exceptional circumstances, when a non-combustible heat insulating base must be provided to prevent heat igniting the roof. Such equipment must always be supervised by an experienced operative and be sited where spilled material can easily be controlled. Gas cylinders must be at least three metres from the burner and at least one appropriate extinguisher must be to hand.
- 7 The area of any hot work must be thoroughly examined one hour after the work has finished.

Location of work:.....

Work to be done:.....

Special Precautions:.....

Is Fire watch Required: YES / NO

Hot Work Being Done by:

Contractor:.....

Foreman/supervisor:.....

I verify that the above location has been examined and all safety precautions have been taken to prevent fire.

The location where this work is to be done has been examined, necessary precautions taken, and permission is granted for this work.

Signed:..... Name:.....

Permit Expires:..... Time Started:..... Completed:.....

Final Check up

Work area and all adjacent areas to which sparks and heat might have spread (including floors above and below and on the opposite sides of walls) were inspected one hour after operation was completed and were found fire-safe.

Signed:..... Name:.....
(Foreman/Supervisor)

Signed:..... Name:.....
Medisort Limited